CITY OF GUELPH Former IMICO Facility Demolition and Waste Removal Report

Prepared for: City of Guelph Works Department Engineering Services Division 59 Carden Street Guelph, Ontario N1H 3A1

Prepared by: Earth Tech (Canada) Inc. 45 Green Belt Drive Don Mills, Ontario M3C 3K3

October, 1999

EO 98256

October 7, 1999

Project EO 98256

Mr. T.E. (Terry) Hearn, P. Eng. Assistant Director of Works Works Department City of Guelph 2 Wyndham Street North Guelph, Ontario N1H3A1

Demolition and Site Clean-Up- Draft Report Subject:

International Mallable Iron Site, Guelph

Dear: Mr. Hearn

Telephone

416.445.3600

Please find enclosed our Demolition and Site Clean-Up Report related to the former International Mallable Iron Site (IMICO) located at 200 Beverly Street, Guelph, Ontario.

Facsimile

This report provides a summary of the activities associated with the demolition of site 416.445.5276 buildings, removal and off-site disposal of all equipment, building rubble, and waste materials, and the documentation of all analysis completed. To date, the PCB waste materials are securely stored on the IMICO site awaiting off-site disposal. When these PCB waste materials have been disposed off-site, Earth Tech (Canada) Inc. will issue an addendum to this report detailing these disposal activities.

We trust the enclosed is satisfactory for your review.

Very truly yours,

Earth Tech (Canada) Inc.

Joseph Young, P.Eng.

Project Manager

cc: Thom Kewen, Kewen Environmental Limited

File Location: Document2

Executive Summary

In the summer of 1998 Proctor & Redfern Limited (P&R) was retained by the City of Guelph (City) to undertake contract tendering and project administration for the demolition of buildings and clean-up of waste materials from the Former IMICO Facility (Site) located at 200 Beverly Street, in Guelph, Ontario. The purpose of this clean-up program was to address issues identified in the Director's Order issued by the MOE in July 1994. In the Order, the MOE requested that the owner prepare a Remedial Work Plan (RWP) detailing all activities in association with the clean-up of the Site.

In January 1998, the City acquired control of the Site, and following preliminary investigations, submitted an Interim RWP to the MOE in August 1998. The Interim RWP was approved by the Director in September 1998. Contract tender packages were then prepared by P&R and forwarded to six qualified demolition contractors with Philip Environmental Services Ltd. (PES) being ultimately awarded the contract in November 1998.

A waste materials removal program was initiated prior to demolition activities and consisted primarily of removal and disposal of asbestos containing materials (ACMs), PCB contaminated materials, various liquid wastes, leachate toxic waste, registerable waste, non-registerable solid wastes (primarily soils), and other waste debris. A summary of waste materials is provided in the attached Table A detailing type of material, locations, tonnage/volumes, and final disposal locations. All waste removal and demolition work was completed following a comprehensive health and safety plan submitted by PES prior to initiation of site activities.

Demolition of on-site buildings began with the outer peripheral buildings surrounding the Foundry Area and then proceeded from the western to eastern sections of the Foundry. Demolition debris and equipment consisting of metal and steel was separated and transported to a PES's metal recycling facility. The main wooden support pillars located in the Foundry, and wood from other isolated buildings was donated to the local Mennonite community. Waste brick debris and concrete was transported to Bel-Air Excavating's gravel pit and PES's Taro Landfill, respectively. All remaining construction and waste debris was disposed of at the City's landfill.

Upon completion of demolition activities, remediation of PCB contaminated materials was undertaken in two areas of the Site. Concrete floors in the Former PCB Storage Area and Capacitor Room areas underwent decontamination of surficial residue and stained concrete surfaces, respectively. Results from borehole drilling in the Capacitor Room area, conducted after remediation of stained surfaces, indicated additional PCB contaminated materials at depth, in the vicinity of a subsurface sump. Due to the initial condition of the Foundry and Capacitor Room areas prior to demolition, only limited access could be obtained for investigative activities. Therefore the remediation of the Capacitor Room was conducted utilizing a staged approach by remediating known and accessible PCB contaminated areas, and then conducting further investigations as access was obtained. In this manner the subsurface soils and fill materials, concrete structures and foundations, and limited bedrock areas underlying the Capacitor Room were remediated. Final verification testing of the entire Capacitor Room area indicated residual PCB concentrations between 5 and 10 ppm in two bedrock samples underlying the eastern sump area. All remaining areas of the Capacitor Room area contained PCB concentrations below the applicable guidelines.

In addition to the waste removal activities, a soil excavation program was completed in the northeast corner of the Site. The excavation program was initiated to remove metal and hydrocarbon contaminated soils from this area of the Site. Approximately 9,387 tonnes of contaminated soils, 36 tonnes of leachate toxic soils, and 925 tonnes of contaminated concrete were excavated. Contaminated concrete materials consisted of stained surficial concrete slabs and all sub-grade structural footings. Final disposal locations for the above materials are detailed on the attached Table A.

Excavation of contaminated soils proceeded to bedrock, ranging from 1.3 to 2.0 metres below groundsurface. Analytical results indicated elevated metal and hydrocarbon concentrations above the applicable guidelines around the final excavation.

Based on information obtained from the waste disposal and clean-up programs, it is recommended that groundwater monitoring programs should be conducted downgradient from the former Capacitor Room area and in the northeast corner of the Site. Groundwater monitoring would assist in determining if groundwater quality is being adversely affected from the presence of residual contaminants.

Table A Summary of Waste Materials IMICO Demolition Project- City of Guelph

Waste Material	Locations	Tonnage/ Volume	Disposal Location
Asbestos	Boiler Room Cooling Towers Electrical Shop Finishing & Annealing Area Foundry Garage Guard House Paint Shop Sand Storage Shed Storage Area Transformer Area Trimming & Grinding Area Warehouse	1600 tonnes	City of Guelph Landfill
Contaminated Soil	Northeast Corner of the Site	9423 tonnes	PES Taro Landfill PES Transfer Facility
Foundry Sands	Core Room Foundry Grinding & Annealing	1827 tonnes	PES Taro Landfill PES Transfer Facility
Waste Debris	Entire Site	Minor Quantities	City of Guelph Landfill
Liquids	Core Room Finishing & Annealing Area Foundry Storage Shed	465 litres	PES Transfer Facility
PCBs	LOorasitas Dans		
PCDS	Capacitor Room Former PCB Storage Area Foundry Garage	pending	pending
Contaminated Concrete	Capacitor Room Former PCB Storage Area Northeast Corner of the Site	1000 tonnes	PES Taro Landfill
Mater	Foundar	100,000 :	City of Co. 1.1
Water	Foundry Finishing & Annealing Area Trimming & Grinding Area Core Room	100,000 Litres	City of Guelph Sanitary Sewers

TABLE OF CONTENTS

		Page No.
1.	. INTRODUCTION	1
2.	. BACKGROUND	1
3.	. WASTE MATERIALS REMOVAL PROGRAM	2
	3.1. Asbestos Abatement	3
	3.1.1. Roofing Materials and Other Non-Friable ACMs	3
	3.1.2. Piping Insulation and Other Friable ACMs	3
	3.1.3. Foundry Equipment	3
	3.2. SOLID WASTES	4
	3.2.1. Foundry Sands	4
	3.2.2. Leachate Toxic Materials	4
	3.3. LIQUID WASTES	5
4.	DEMOLITION PROGRAM	5
5.	PCB REMEDIATION PROGRAM	6
	5.1. FORMER PCB STORAGE PAD AREA	6
	5.2. CAPACITOR ROOM	6
	5.2.1. Block Walls and Concrete Floor	
	5.2.2. Sub-Floor	7
	5.2.3. Underlying Fill Materials	8
	5.2.4. Final Excavation Limits	9
	5.3. DECONTAMINATION WATERS	9
6.	STORM WATER MANAGEMENT	9
7.	SOIL EXCAVATION PROGRAM	10
3.	BACKFILLING AND SITE RESTORATION	11
9.	RECOMMENDATIONS	11
10.	. LIMITATIONS OF THE PROGRAMS	12

LIST OF TABLES

Table 1	Summary of Samples Collected for Analysis IMICO Demolition Project – City of Guelph
Table 2	Summary of Analytical Results for Asbestos Analysis IMICO Demolition Project – City of Guelph
Table 3	Summary of Analytical Results for PCB Analysis IMICO Demolition Project – City of Guelph
Table 4	Summary of Analytical Results for Metal Analysis IMICO Demolition Project – City of Guelph
Table 5	Summary of Analytical Results for TPH Analysis IMICO Demolition Project – City of Guelph
Table 6	Summary of Analytical Results for Ontario Regulation 347 Analysis IMICO Demolition Project – City of Guelph
Table 7	Summary of Samples Collected for Analysis IMICO Soil Excavation Project – City of Guelph
Table 8	Summary of Analytical Results for Hydrocarbon Analysis IMICO Soil Excavation Project – City of Guelph
Table 9	Summary of Analytical Results for Ontario Regulation 347 Analysis IMICO Soil Excavation Project – City of Guelph
Table 10	Summary of Analytical Results for Metal Analysis IMICO Soil Excavation Project – City of Guelph
Table 11	Summary of Analytical Results for VOC Analysis IMICO Soil Excavation Project – City of Guelph
Table 12	Summary of Analytical Results for PAH Analysis IMICO Soil Excavation Project – City of Guelph

LIST OF FIGURES

Figure 1	Site Plan – General Location IMICO Project – City of Guelph
Figure 2	Site Plan – Area Designation IMICO Project – City of Guelph
Figure 3	Site Plan – Foundry Sump Locations IMICO Project – City of Guelph

Figure 4A	Surficial Concrete Slab- Capacitor Room IMICO Project – City of Guelph
Figure 4B	Sub-Structure Concrete Floor and Fill Materials- Capacitor Room IMICO Project – City of Guelph
Figure 4C	Grid Sample Locations- Capacitor Room IMICO Project – City of Guelph
Figure 4D	Final Excavation Sample Locations- Capacitor Room IMICO Project – City of Guelph
Figure 5	Final Excavation Sampling Locations- Soil Excavation Area IMICO Project – City of Guelph

LIST OF APPENDICES

Appendix A	Analytical Results
	IMICO Demolition Project - City of Guelph

Appendix B Analytical Results IMICO Soil Excavation Project – City of Guelph

Appendix C Compaction Results IMICO Project – City of Guelph

1. INTRODUCTION

From November 1998 to July 1999 the City of Guelph (City) completed a structural demolition and clean-up program at the former International Malleable Iron Company (IMICO) site located at 200 Beverley Street, Guelph, Ontario (hereinafter referred to as the "Site").

The purpose of the demolition and clean-up program was to address issues as identified by the Ontario Ministry of the Environment (MOE) in the Director's Order dated July 14, 1994.

This report documents the following:

- i) removal and off-site disposal of all equipment, building rubble, liquid and solid waste materials, general solid industrial, and waste debris;
- ii) demolition of all structures and buildings to existing slab on grade, or ground surface, as applicable;
- iii) removal and disposal of PCB contaminated and asbestos containing materials;
- iv) excavation and disposal of metal and hydrocarbon contaminated soils from the former Galvanizing Area located in the northeast corner of the Site;
- v) documentation of all investigative and verification analysis completed

2. BACKGROUND

The Site is approximately 13 acres in size and is located in a light industrial setting with some residential properties in close proximity (Figure 1). Two rail-lines, owned by Guelph Junction Railway, are located along the northern site boundary.

IMICO purchased the Site in 1912 for development as a foundry. There is no evidence of any previous commercial, or industrial use of this land. The IMICO foundry historically operated as an iron-jobbing foundry using malleable and ductile iron with various types of moulding forms. Since 1912 there have been numerous additions and renovations including the addition of peripheral buildings, concrete floors in some buildings, and the relocation of numerous production areas.

In June 1989, Proctor & Redfern Limited (P&R) conducted a preliminary site assessment of the property and identified several environmental and potential health concerns. P&R undertook a detailed Phase II Investigation in November 1990 to investigate the potential for subsurface soil and groundwater contamination. A building materials survey was also conducted at this time to identify asbestos containing

materials (ACMs), waste sludges and polychlorinated biphenyls (PCBs). All results, conclusions, and recommendations from this detailed Phase II report are detailed in P&R's report to The Bank of Montreal, titled "Environmental Investigation, International Malleable Iron Company, June, 1991".

In July 1994, the MOE issued a Director's Order requiring that the Site be cleaned up. The Order required that the responsible party retain a qualified consultant to prepare a Remedial Work Plan (RWP) outlining all activities in association with the clean-up of the Site. Implementation of the RWP was to be undertaken by qualified contractors, with a detailed report being submitted summarizing all clean-up activities.

In January 1998 the City acquired control of the Site and developed an overall Site Management Plan including implementation of the Director's Order. The City retained P&R in April 1998, to conduct a more detailed inspection and engineering evaluation of the Site to form the basis for the RWP. The results of this evaluation were presented in P&R's report entitled "Site Inspections and Engineering Evaluations, International Malleable Iron Site, July 1998". This report presented a detailed assessment of the nature, type, and estimated quantities of the various waste materials, status of structural integrity of the buildings, and general outline for the demolition and waste removal plan, including cost estimates and schedules. Figure 2 illustrates area designations used during the assessment.

An Interim RWP was submitted to the MOE in August 1998, and was approved by the Director of the West Central Region in September 1998. In the summer of 1998, P&R was retained by the City to undertake contract tendering and project administration for this work plan, specifically the demolition of buildings and clean-up of waste materials from the Site. Contract tender packages were forwarded to six qualified demolition contractors with Philip Environmental Services Ltd. (PES) being ultimately awarded the contract in November 1998.

3. WASTE MATERIALS REMOVAL PROGRAM

Waste materials removal was undertaken by PES from November 21, 1998, to July 9, 1999. Waste materials consisted of ACMs, PCB contaminated materials, various liquid wastes, leachate toxic wastes, registerable wastes, and non-registerable solid wastes, and other waste debris. In addition to the pre-removal inventory of waste materials present on the Site, other waste materials were also identified during the demolition and waste removal programs. All waste removal and abatement work was undertaken following a comprehensive health and safety plan submitted by PES prior to initiation of on-site activities. A summary of samples collected for chemical analysis is presented in Table 1 detailing sample locations, types, and analysis preformed. All analytical results are provided in Appendix A.

3.1. Asbestos Abatement

Abatement of areas containing ACMs commenced on November 21, 1998, and was completed on February 23, 1999, as required by the MOE Order, and referenced in Section 2.1.3 (including Section 5 of the Provincial's Officer's Report – Building Demolition). On-site buildings contained ACMs in the following forms; friable aircell pipe insulation and fittings, non-friable wallboard, non-friable vinyl floor tiles, and non-friable roofing materials. Based on visual inspection, two building areas (Former GuardHouse and Western Foundry Area) contained secondary ACM sub-ceilings that were not identified in the initial waste inventory.

All asbestos abatement was completed in accordance with Regulation 838 (Ministry of Labour Occupational Health and Safety Act) using Type 1 and exterior Type 2 operations. Approximately 1600 tonnes of various ACMs were removed and disposed of at the City's municipal landfill. A summary of asbestos analysis completed is presented in Table 2

3.1.1. Roofing Materials and Other Non-Friable ACMs

Approximately 90% of the on-site buildings contained asphalt and tar roofing with non-friable ACMs. Due to the lack of structural integrity of most of the on-site buildings, the buildings were first demolished and then the roofing ACMs were separated from the building debris.

Several other buildings present on the Site contained various amounts of non-friable ACMs consisting of vinyl floor tiles, asbestos wallboard, and fireproof curtains. These non-friable ACMs were removed for disposal prior to demolition proceeding in these areas.

3.1.2. Piping Insulation and Other Friable ACMs

The pre-removal waste inventory indicated several buildings on the Site contained friable ACM associated with various overhead piping. This piping was predominantly located in the Foundry and Annealing areas of the Site and consisted of aircell insulation with parging elbows and fittings.

Several other buildings present on the Site contained various other friable ACMs consisting of braking systems in overhead cranes and wallpaper in fire doors. All of these friable ACMs were removed for disposal prior to demolition proceeding in these areas.

3.1.3. Foundry Equipment

Two large annealing ovens located in the Finishing, Annealing and Grinding areas contained significant amounts of friable ACM. Upon removal of the outer metal covering, inspection of the ovens indicated

non-ACM refractory lining and brick with a layer of ACM lining located adjacent to the outer metal covering. During demolition of the ovens all materials were treated as ACM for simplicity, and saturated with water prior to removal and disposal.

Several other areas of the Site also contained small amounts of equipment with ACMs consisting of ducting from equipment, hot water tank insulation, and various fittings from machinery. These ACMs were also saturated using water prior to removal and disposal.

3.2. Solid Wastes

Excavation and removal of solid wastes commenced on December 15, 1998, and was completed on June 10, 1999, as required by the MOE Order and referenced in Section 2.1.3 (including Section 5 of the Provincial's Officer's Report – Process Waste). The solid wastes were comprised of spent foundry sands, minor amounts of registerable foundry sands and dusts, and leachate toxic materials. Approximately 1700 tonnes of non-registerable foundry sands and 100 tonnes of registerable foundry sands and dust were removed and disposed at PES's Taro Landfill (Taro), located in Hamilton, Ontario. Approximately 160 kilograms of leachate toxic materials were also removed and disposed at PES's Transfer Facility, located in Hamilton, Ontario. MOE manifesting was completed for the transportation of the registerable foundry sands and dust, and the leachate toxic materials.

3.2.1. Foundry Sands

Foundry sands were predominantly located within concrete pits and sumps in the Foundry area, illustrated on Figure 3. Minor amounts were also located at the base of the two sand silos adjacent to the Core Room and on concrete floors in various buildings adjacent to the Foundry. Approximately 1700 tonnes of non-registerable and 100 tonnes of registerable foundry sands were disposed at Taro.

During demolition of northern sections of the Finishing & Annealing Area, a brick enclosure was observed adjacent to the northern wall. Inspection of this enclosure indicated that a former chimney structure surrounded by debris and black "soot" was present. Ontario Regulation 347 Leachate (Reg. 347) analytical results from this soot material indicated that it be classified as a registerable solid waste. An additional 27 tonnes of soot and contaminated brick were excavated and also disposed at Taro.

3.2.2. Leachate Toxic Materials

Several small metal pails of burnt wire and insulation debris, located between the Foundry and Core Room, were identified as containing leachate toxic concentrations for lead. Approximately 160 kilograms of this material was removed and disposed of at PES's Transfer Facility.

3.3. Liquid Wastes

Various liquid wastes consisting of waste oils and sludges were collected and disposed from several onsite buildings as required by the MOE Order, and referenced in Section 2.1.3 (including Section 5 of the Provincial's Officer's Report – Contaminated Water). The liquids were typically contained in small 20 litre plastic pails and 205 litre drums and consisted of spent lubricating and motor oils. A single 45,000 litre above ground storage tank (AST) used to store Bunker C fuel was also located east of the Core Room Inspection of the AST indicated approximately 5 cm of a solidified residue was present at the base. This material was removed in connection with decommissioning of the AST and disposed as a solid waste at Taro.

A total of 465 litres of waste oils and sludges, exclusive of Bunker C residues, were removed and disposed at PES's Transfer Facility on February 17, 1998. MOE manifesting was completed for the transportation of the liquid wastes.

4. **DEMOLITION PROGRAM**

A partial demolition of unsafe buildings and structures was completed by PES in July 1998. The areas demolished included the Shipping, Finishing and Annealing, Machine Shop and Warehouse, and Office buildings. Demolition of all other on-site buildings and structures, and the disposal of all equipment, building rubble, and general and domestic wastes were completed from November 23, 1998 to June 16, 1999. This demolition and waste removal was required by the MOE Order, and referenced in Section 2.1.3 (including Section 5 of the Provincial's Officer's Report – Building Demolition).

Full-scale demolition started on peripheral buildings (A, C, and D areas) surrounding the Foundry (B area). Upon completion of the peripheral buildings, demolition proceeded at the western end of the Foundry. During demolition activities, water from an on-site fire hydrant, was used for dust suppression to prevent the airborne migration of fine dust particles. Dust control activities were predominantly required in the central tower area and eastern areas of the building.

Demolition debris, steel, and metal equipment was separated and transported to PES's metal recycling facility located on Parkdale Ave. North, Hamilton, Ontario. The main wooden support pillars located in the Foundry, and in other isolated buildings were removed during demolition and inspected for asbestos and dust content. If no asbestos was present the wood was donated to the Mennonite community in Arthur, Ontario. Waste brick was transported to Bel-Air Excavating's gravel pit, located in Ayr, and waste concrete transported to Taro. All remaining miscellaneous construction and waste debris was disposed of at the City's landfill facility.

5. PCB REMEDIATION PROGRAM

Remediation of PCB contaminated materials was completed from May 10, 1999 to July 22, 1999, as required by the MOE Order, and referenced in Section 2.1.3 (including Section 5 of the Provincial's Officer's Report – Building Demolition). Remediation was undertaken in two areas of the Site: the concrete pad in the Former PCB Storage Area, and within the Capacitor Room in the Foundry (Figure 1). Both of these locations contained PCB concentrations above the 50 ppm criteria for PCB contaminated materials, as specified in Ontario Regulation 362 of the Environmental Protection Act. A summary of PCB analytical results completed during investigation and clean-up activities are presented in Table 3 and illustrated on Figures 4A, 4B, 4C, and 4D.

5.1. Former PCB Storage Pad Area

Ash residues located on top of the concrete pad in the Former PCB Storage Area were identified as containing elevated PCB concentrations (Figure 1). This material was collected and placed in a poly-lined 205 litre drum with the concrete pad then being pressure washed.

A total of approximately 250 kilograms of PCB contaminated ash residues are securely stored on the Site awaiting final disposal. The concrete pad was removed and transported to Taro for disposal. Water used in association with washing activities was collected and stored in a 205 litre drum awaiting off-site disposal.

5.2. Capacitor Room

Previous investigations completed by P&R in 1998 indicated several areas of the concrete floor in the Capacitor Room contained PCB concentrations above 50 ppm. Due to the condition of the Foundry and Capacitor Room at the time of these investigations, only limited access could be obtained for investigative activities. As a result, the Capacitor Room was remediated using a staged approach remediating known and accessible PCB contaminated areas, and then conducting further investigations as access was allowed. To assist in segregation and disposal of PCB and non-PCB wastes in the Capacitor Room area, materials were categorized and handled as follows:

- (i) materials containing greater than 35 ppm PCBs were treated as a PCB waste material and securely stored on the Site awaiting off-site disposal;
- (ii) materials containing PCBs between 5 and 35 ppm were treated as a non-PCB waste and disposed at Taro; and

(iii) materials containing less than 5 ppm PCBs were left in place.

5.2.1. Block Walls and Concrete Floor

Prior to PCB remediation activities in the Capacitor Room, additional PCB bulk samples (RS-4 to RS-8, RS-10, and RS-12 to RS-21) were collected from the Capacitor Room concrete cinder block walls to confirm PCB concentrations. Analytical results indicated PCB concentrations above 50 ppm adjacent to western doorframe (RS-5) of the Capacitor Room. This area of the concrete wall was removed prior to demolition and stored as a PCB waste material. All remaining cinder block analysis contained PCB concentrations significantly below 50 ppm and were therefore transported to Taro for disposal.

At the completion of demolition activities in the foundry area, concrete chipping of the Capacitor Room floor was undertaken to remove surficial concrete containing PCBs above 50 ppm. A plastic enclosure was constructed around the Capacitor Room floor slab and a mini-excavator used to remove the upper 7 to 10 cm of the concrete floor in three separate areas (Figure 4A). Upon removal of the concrete debris, visual observations indicated a utility trench located in the eastern section of the room, adjacent to the eastern sump. Inspection of the trench indicated it had a granular base with heavily stained concrete walls, and no concrete floor. Several samples of concrete (CS-16 to CS-21) were collected from the top and sides of the trench (Figure 4A). Additionally, soil samples (SS-9 to SS-12) were collected from the granular material at several depthes below the utility trench. Analytical results indicated elevated PCB concentrations above 50 ppm from the concrete trench walls and the soils at the base of the trench. Concrete containing elevated PCB concentrations above 50 ppm was removed by the mini-excavator and stored in drums, while PCB contaminated soils were covered with plastic tarps and temporarily left in place. All materials containing PCB concentrations above 50 ppm were securely stored on the Site awaiting off-site disposal. Minor amounts of water was used to suppress dust during concrete chipping activities and was collected and stored in 205 litre drum awaiting off-site disposal.

Concrete coring was then undertaken to collect samples of the upper 1 to 2.5 cm of the remediated concrete floor and adjacent areas. Analytical results indicated all areas contained PCB concentrations well below 50 ppm (CS-9 to CS-14) allowing the remaining non-PCB contaminated concrete floor to be removed and disposed of at Taro.

5.2.2. Sub-Floor

Upon removal of the Capacitor Room concrete floor to Taro, visual observations indicated that a second concrete sub-floor was present in the central section of the Capacitor Room (Figure 4B).

Borehole drilling and concrete coring (BH99-1 and BH99-2) was completed again to confirm that the sub-floor had not been contaminated by PCBs (Figure 4B). Analytical results from these additional boreholes indicated PCB concentrations above 50 ppm in the upper sections of the sub-floor.

A second plastic enclosure was constructed around the sub-floor and a mini-excavator was again used to break and remove the concrete pad. The entire sub-floor was removed and securely stored on the Site awaiting off-site disposal. Minor amounts of water were used to suppress dust and was collected and stored in a 205 litre drum awaiting off-site disposal.

5.2.3. Underlying Fill Materials

In association with borehole drilling of the sub-floor, additional boreholes (BH99-3 to BH99-13) were also completed to confirm that the underlying fill materials had not been contaminated by PCBs (Figure 4B). Analytical results indicated elevated PCB concentrations in the fill materials located adjacent to the eastern sump area.

Upon removal of the sub-floor, a 2 metre by 3 metre grid (Figure 4C) was constructed over the entire Capacitor Room to allow for characterization of the underlying soil and fill materials. Eleven (11) grid squares (E1 to E11) were developed and sampled (SS-18 to SS-23, SS-27, SS-29, and SS-30) using a composite sampling system for each grid. Several additional samples (SS-24 to SS-26 and SS-28) were also collected from the trench area to determine PCB concentrations adjacent to and underlying the trench. Composite soil sampling of the grid squares consisted of 5 grab samples (approximately 0 to 15 cm depth) from each grid square being collected in a single 250 ml jar for PCB analysis. Analytical results from the borehole drilling were then used to supplement the surficial composites by determining a verticle profile of each grid square, to approximately 1.0 metre below ground surface (mbgs). Analytical results from each grid square, exclusive of E7 and E8, contained PCB concentrations above 5 ppm and was therefore excavated to bedrock (approximately 1.0 to 1.3 mbgs) and disposed at Taro.

Analytical results (SS-23, SS-24, and SS-26) from grid squares E7 and E8 (Figure 4C) contained PCB concentrations above 50 ppm and were therefore excavated as a PCB waste material. Surficial concrete samples were collected from the exterior and interior walls of the sump (CS-34 and CS-35, respectively) located in grid square E9 and analyzed for PCBs. Analytical results indicated that the exterior western wall of the sump contained PCB concentrations above 50 ppm, while interior concrete samples contained PCB concentrations below 50 ppm. Based on the analytical results the western concrete wall of the sump was entirely removed as a PCB waste material. Remaining concrete sections of the sump were removed and transported to Taro for disposal.

All PCB waste materials were securely stored on the Site awaiting off-site disposal. Minor amounts of water were used to suppress dust and was collected and temporarily stored in a 205 litre drum awaiting off-site disposal.

5.2.4. Final Excavation Limits

Upon completion of the remediation activities, a final sampling program was undertaken to confirm the removal of all PCB contaminated materials. Approximately 30 samples were collected of soil, concrete, and bedrock from the final extents of the excavation area (Figure 4D). Analytical results from these samples indicated PCB concentrations below 5 ppm, except in two bedrock samples (CS-66 and CS-67), containing PCB concentrations above 5 ppm, but below 10 ppm.

5.3. Decontamination Waters

Water collected in association with the PCB washing activities was filtered and a composite sample collected and analyzed for PCB concentrations. Analytical results indicated PCB concentrations below the laboratory method detection limit, and therefore acceptable to the City's Sewer Use Bylaw (1996 – 15202) of non-detectable PCB limits for discharge. Upon receipt of approval from the City, approximately 200 litres of water was treated and discharged to the sanitary sewers.

6. STORM WATER MANAGEMENT

A stormwater management program was implemented during the course of the work to isolate and collect surface and groundwaters that came in contact with various waste materials during the waste removal and demolition programs. Storm and sanitary sewers located along the southern sections of the Site were located and temporarily blocked inside the property boundary to prevent the potential migration of surficial and groundwaters into the City's sewer systems.

Additional water management was undertaken in early spring to control melting snows and additional precipitation to the Site. After demolition, most surficial waters naturally drained to central, low-lying areas of the Foundry and collected in the sumps and pits that had been previously been isolated from the City's sewer systems. These waters were later disposed in connection with the cleaning activities of the pits and sumps.

Upon removal of foundry sands and machinery from the Foundry, all concrete surfaces including the pits and sumps within the building were pressured washed to remove any surficial staining. Wash water used during these activities was collected in the pits and sumps in the Foundry. Periodically, this water was pumped from the pits and sumps to a filter press to remove fine particulates, and then stored in ASTs awaiting disposal. When sufficient water had been collected, a bulk sample from the ASTs was analyzed

for metals and suspended solids. This information was then forwarded to the City to obtain permission to discharge in accordance with the City's Sewer Use Bylaw (1996 – 15202). Upon receipt of approval from the City, approximately 100,000 litres of water was treated and discharged to the sanitary sewers.

A former groundwater domestic well, located in the Foundry, was decommissioned by removing the upper steel casing and filling the well with an impermeable bentonitic grout, in accordance with protocols and procedures detailed in Ontario Regulation 903.

7. SOIL EXCAVATION PROGRAM

Soil excavation activities were undertaken by PES from June 3, 1999 to June 23, 1999, in accordance with the MOE Order, Section 2.1.3 (including Section 5 of the Provincial's Officer's Report – Contaminated Soil). Previous subsurface investigations undertaken by P&R and Gartner Lee indicated elevated metal and hydrocarbon concentrations in the soils in the northeast corner of the Site (Figure 1). Additional test pitting investigations completed by Gartner Lee in February 1999 indicated the highest degree of contaminated soils were present in area of approximately 2000 square metres. The excavation program was initiated to remove these contaminated soils to limit the potential for adverse effects on groundwater quality.

Approximately 9,387 tonnes of contaminated soils, 36 tonnes of leachate toxic soils, and 925 tonnes of contaminated concrete were excavated from the northeast corner of the Site. Contaminated concrete materials were comprised of stained surficial concrete slabs and all sub-grade structural footings. All contaminated materials, excluding leachate toxic soils, were classified as a non-hazardous, non-registerable solid waste and transported to Taro. Leachate toxic soils were transported to PES's Transfer Facility. MOE manifesting was completed for the transportation and disposal of the leachate toxic soils.

A total of 22 composite soil samples were collected from 17 excavation wall locations (Figure 5) and were analyzed for several parameters consisting of total petroleum hydrocarbons (TPH), polynuclear aromatic hydrocarbons (PAHs), volatile organic compounds (VOCs), and lead (Pb) and zinc (Zn) parameters. A summary of samples collected from soil excavation activities is presented in Table 7 detailing sample locations, types, and analysis performed. Tables 8 through 12 include analytical results for hydrocarbon, metals, VOCs, and PAH analysis, respectively. The MOE's "Guideline for Use at Contaminated Sites in Ontario, February 1997, Commercial/ Industrial Criteria" (Guidelines) are included for comparison purposes. Table A generic clean-up guidelines, for sites with potable groundwater conditions, were used to evaluate the data.

Excavation of soils proceeded to bedrock, ranging between 1.3 to 2.0 mbgs. Analytical results indicated Zn and TPH concentrations above the Guidelines in the final limits of the excavation walls. All remaining chemical analysis contained concentrations below Table A Guidelines for the parameters analyzed. Complete soil analytical results are provided in Appendix B.

8. BACKFILLING AND SITE RESTORATION

Backfilling of the sumps and pits in association with the Demolition Program was undertaken on May 21, 1999 through July 16, 1999. Backfilling of the Soil Excavation Program was undertaken on June 4, 1999 through June 23, 1999. Approximately 10,969 tonnes of Granular "B" materials were used for backfilling pits/ sumps (2,500 tonnes) and the soil excavation (8,469 tonnes).

Upon completion of all washing activities and prior to the placement of the Granular "B" materials, all concrete pits and sumps were penetrated with a hydraulic hammer to assist in the natural verticle drainage of precipitation and surficial water. Granular fill was then used in backfilling these areas. The backfill material was placed and compacted in 0.3 metre lifts.

Granular fill used in backfilling the soil excavation area was also placed and compacted in 0.3 metre lifts. Periodically, the backfill was tested to ensure compaction to at least 98% Standard Proctor Density was achieved. Compaction testing results are provided in Appendix C.

During backfilling activities, a single sample (SS-1) was collected from the Granular "B" backfill and analyzed for metals, total petroleum hydrocarbons, and volatile organic compounds parameters. Results presented in tables 8, 10, and 11 and Appendix C, indicated that all parameters analyzed were below the Guidelines.

Upon completion of all demolition and soil excavation activities several of the temporarily isolated storm sewers were reconnected to allow continued surficial drainage of the Site.

9. **RECOMMENDATIONS**

Based on a thorough review of results from the waste disposal and remediation programs, we provide the following recommendations:

Groundwater monitoring should be conducted down-gradient of the former Capacitor Room to assist
in determining if PCBs have penetrated into the underlying bedrock and have impacted groundwater
quality.

• Groundwater monitoring should be conducted to determine any effects on groundwater quality from residual metal and hydrocarbon contamination in the northeast corner of the property.

10. LIMITATIONS OF THE PROGRAMS

There is no warranty, expressed or implied by Earth Tech (Canada) Inc. (Earth Tech) (formerly P&R) that the demolition and waste removal program uncovered all potential contaminants and resulting financial liabilities on the Site.

We believe that the level of detail carried out in determining classification and characterization of waste materials is appropriate, having regard to the available site history, the character of the Site, and the physical setting. It should be noted that any assessment regarding the characteristics of materials and presence of impacts on the Site is based on interpretation of conditions determined at specific sampling locations. Such assessments are also dependent on the accuracy of the analytical data generated through sample analyses and the specified parameters analyzed. In Earth Tech's opinion, it is not possible, even with exhaustive sampling, and analyses, to document all potential contamination on the Site.

It is Earth Tech's professional opinion that the level of detail carried out during the demolition and cleanup program was appropriate to meet the objectives. However, there is no warranty, expressed or implied, that previous environmental investigations conducted on the property uncovered all potential environmental liabilities associated with the Site. In addition, Earth Tech cannot guarantee the completeness or accuracy of information supplied by a third party.

It should also be noted that any investigation and clean-up regarding the presence of contamination on the Site is based on interpretation of conditions determined at specific sampling locations, and conditions may vary between sampling locations. Additionally, given that the same limitations in sampling and analytical testing that applied to the investigation phase, also apply to the clean-up phase, there is no warranty, expressed or implied by Earth Tech, that all targeted contamination has been removed from the Site. However, Earth Tech believes that the intensity and methods of sampling and analyses employed for the clean-up program provide assurances that remedial actions completed have significantly reduced the potential environmental liabilities of the Site.

This report was prepared by Earth Tech for the purposes of the City of Guelph. The material in it reflects Earth Tech's best judgment in light of the information available to it at the time of preparation. Any use which a third party makes of this report, or any reliance on or decisions to be made based on it, are the responsibility of such third parties. Earth Tech accepts no responsibility for damages, if any, suffered by any third party as a result of decisions made or actions based on this report.



Table 1
Summary of Samples Collected for Analysis
IMICO Demolition Project - City of Guelph

Sample ID	Location	Type	Analysis
AS-1	Finishing & Annealing Area - Electric Ovens	Brick	Asbestos
BH99-1-1	Capacitor Room	Borehole	PCBs
BH99-1-2	Capacitor Room	Borehole	PCBs
BH99-1-3	Capacitor Room	Borehole	PCBs
BH99-2-1	Capacitor Room	Borehole	PCBs
BH99-2-2	Capacitor Room	Borehole	PCBs
BH99-2-4	Capacitor Room	Borehole	PCBs
BH99-3-1	Capacitor Room	Borehole	PCBs
BH99-4-1	Capacitor Room	Borehole	PCBs
BH99-4-2	Capacitor Room	Borehole	PCBs
BH99-5-1	Capacitor Room	Borehole	PCBs
BH99-5-2	Capacitor Room	Borehole	PCBs
BH99-6-2	Capacitor Room	Borehole	PCBs
BH99-7-1	Capacitor Room	Borehole	PCBs
BH99-8-1	Capacitor Room	Borehole	PCBs
BH99-8-2	Capacitor Room	Borehole	PCBs
BH99-9-1 & 9-2	Capacitor Room	Borehole	PCBs
BH99-10-1	Capacitor Room	Borehole	PCBs
BH99-10-2	Capacitor Room	Borehole	PCBs
BH99-11-1	Capacitor Room	Borehole	PCBs
BH99-12-1	Capacitor Room	Borehole	PCBs
BH99-12-2	Capacitor Room	Borehole	PCBs
BH99-13-1	Capacitor Room	Borehole	PCBs
BH99-13-2	Capacitor Room	Borehole	PCBs
C-17A	Warehouse Area	Paper	Asbestos
C-17B	Warehouse Area	Tar	Asbestos
CS-9	Capacitor Room - Concrete Core Sample	Concrete	PCBs
CS-10	Capacitor Room - Concrete Core Sample	Concrete	PCBs
CS-11	Capacitor Room - Concrete Core Sample	Concrete	PCBs
CS-12	Capacitor Room - Concrete Core Sample	Concrete	PCBs
CS-13	Capacitor Room - Concrete Core Sample	Concrete	PCBs
CS-14	Capacitor Room - Concrete Core Sample	Concrete	PCBs
CS-16	Capacitor Room - Concrete Core Sample	Concrete	PCBs
CS-17	Capacitor Room - Concrete Core Sample	Concrete	PCBs
CS-18	Capacitor Room - Concrete Core Sample	Concrete	PCBs
CS-19	Capacitor Room - Concrete Core Sample	Concrete	PCBs
CS-20	Capacitor Room - Concrete Core Sample	Concrete	PCBs
CS-21	Capacitor Room - Concrete Core Sample	Concrete	PCBs
CS-24	Utility Trench - Capacitor Room	Concrete	PCBs
CS-25	Utility Trench - Capacitor Room	Concrete	PCBs
CS-26	Furnace Sump - South of Capacitor Room	Concrete	PCBs

Table 1 (continued) Summary of Samples Collected for Analysis IMICO Demolition Project - City of Guelph

Sample ID	Location	Туре	Analysis
CS-27	Furnace Sump - South of Capacitor Room	Concrete	PCBs
CS-28	Furnace Sump - South of Capacitor Room	Concrete	PCBs
CS-29	Furnace Sump - South of Capacitor Room	Concrete	PCBs
CS-30	Capacitor Room - Concrete Core Sample	Concrete	O.Reg. 347
CS-34	Eastern Sump - Capacitor Room	Concrete	PCBs
CS-35	Eastern Sump - Capacitor Room	Concrete	PCBs
CS-36	Eastern Sump - Capacitor Room	Concrete	PCBs
CS-37	Western Sump - Capacitor Room	Concrete	PCBs
CS-38	Western Sump - Capacitor Room	Concrete	PCBs
CS-39	Western Sump - Capacitor Room	Concrete	PCBs
CS-40	Bedrock Sample - E5 Grid Square	Bedrock	PCBs
CS-41	Concrete Sample - South Wall - E3	Concrete	PCBs
CS-42	Bedrock Sample - E6 Grid Square	Bedrock	PCBs
CS-43	Bedrock Sample - E7 Grid Square	Bedrock	PCBs
CS-44	Concrete Sample - East Wall - E10	Concrete	PCBs
CS-45	Concrete Sample - South Wall - E10	Concrete	PCBs
CS-46	Concrete Sample - North Wall - E10	Concrete	PCBs
CS-47	Bedrock Sample - E9 Grid Square	Bedrock	PCBs
CS-48	Composite of Concrete/Soil Shipped to Tarrow	Soil	PCBs
CS-49	Concrete Sample - West Wall - E7	Concrete	PCBs
CS-50	Concrete Sample - South Wall - E7	Concrete	PCBs
CS-51	Concrete Sample - North Wall - E8	Concrete	PCBs
CS-52	Bedrock Sample - E9 Grid Square	Bedrock	PCBs
CS-53	Bedrock Sample - E9 Grid Square	Bedrock	PCBs
CS-54	Concrete Sample - South Wall - E2	Concrete	PCBs
CS-55	Composite - Marcas Bin - 1130	Soil	PCBs
CS-56	Concrete Sample - North Wall - E8	Concrete	PCBs
CS-57	Concrete Sample - North Wall - E8	Concrete	PCBs
CS-58	Soil Sample - North Wall - E8	Soil	PCBs
CS-59	Concrete Sample - South Wall - E8	Concrete	PCBs
CS-60	Soil Sample - South Wall - E8	Soil	PCBs
CS-61	Bedrock Sample - E8 Grid Square	Bedrock	PCBs
CS-62	Bedrock Sample - E8 Grid Square	Bedrock	PCBs
CS-63	Bedrock Sample - E9 Grid Square	Bedrock	PCBs
CS-64	Bedrock Sample - E8 Grid Square	Bedrock	PCBs
CS-65	Bedrock Sample - E9 Grid Square	Bedrock	PCBs
CS-66	Bedrock Sample - E9 Grid Square	Bedrock	PCBs
CS-67	Bedrock Sample - E9 Grid Square	Bedrock	PCBs
NS-1	Surficial Soil Sample - Neighbor's Property	Soil	Metals
NS-2	Surficial Soil Sample - Neighbor's Property	Soil	Metals
RS-1	Former Chimney - Finishing & Annealing Area	Dust	O.Reg. 347
RS-2	Brown Sand - Silos	Soil	O.Reg. 347
RS-3	Black Sand - Silos	Soil	O.Reg. 347

Table 1 (continued) Summary of Samples Collected for Analysis Imico Demolition Project - City of Guelph

Sample ID	Location	Туре	Analysis
RS-4	Concrete Block Wall - Capacitor Room	Concrete	
RS-5	Concrete Block Wall - Capacitor Room	Concrete	3
RS-6	Concrete Block Wall - Capacitor Room	Concrete	1
RS-7	Concrete Block Wall - Capacitor Room	Concrete	i e
RS-8	Concrete Block Wall - Capacitor Room	Concrete	*
RS-10	Concrete Block Wall - Capacitor Room	Concrete	1
RS-11	Transformer Oil - Former Sub Station	Oil	PCBs
RS-12	Concrete Block Wall - Capacitor Room	Concrete	
RS-13	Concrete Block Wall - Capacitor Room	Concrete	
RS-14	Concrete Block Wall - Capacitor Room	Concrete	ì
RS-15	Concrete Block Wall - Capacitor Room	Concrete	
RS-16	Concrete Block Wall - Capacitor Room	Concrete	
RS-17	Concrete Block Wall - Capacitor Room	Concrete	
RS-18	Concrete Block Wall - Capacitor Room	Concrete	
RS-19	Concrete Block Wall - Capacitor Room	Concrete	
RS-20	Concrete Block Wall - Capacitor Room	Concrete	1
RS-21	Concrete Block Wall - Capacitor Room	Concrete	1
RS-22	Slag Fill - Shipping Area Ramp	Soil	O.Reg. 347
RS-23	Surficial Soil - Former PCB Storage Area	Soil	PCBs
RS-24	Surficial Soil - Former PCB Storage Area	Soil	PCBs
RS-25	Concrete Pad - Machine Shop & Warehouse	Concrete	O.Reg. 347
SB-1	Capacitor Room	Swab	PCBs
SB-3	Capacitor Room	Swab	PCBs
SB-6	Capacitor Room	Swab	PCBs
SB-7	Capacitor Room	Swab	PCBs
SB-8	Capacitor Room	Swab	PCBs
SB-9	Capacitor Room	Swab	PCBs
		OWAD	1 003
SS-1 SS-2	Granular B Backfill	Soil	TPH, VOC, Metals
SS-3	Granular B Backfill	Soil	TPH, VOC, Metals
SS-4	Brick/Concrete/Soil Stockpile 1	Soil	TPH, Metals
SS-5	Brick/Concrete/Soil Stockpile 2	Soil	TPH, Metals
	Brick/Concrete/Soil Stockpile 3	Soil	TPH, Metals
SS-6 SS-7	Brick/Concrete/Soil Stockpile 4	Soil	TPH
SS-8	Brick/Concrete/Soil Stockpile 5	Soil	TPH
SS-9	Utility Trench Sediment - Capcitor Room	Soil	PCBs
SS-10	Utility Trench Base - Capcitor Room	Soil	PCBs
SS-10	Utility Trench Base - Capcitor Room	Soil	PCBs
SS-12	Utility Trench Base - Capcitor Room	Soil	PCBs
SS-12	Utility Trench Base - Capcitor Room	Soil	PCBs
SS-14	Utility Trench Base - Capcitor Room	Soil	PCBs
SS-14 SS-15A	Concrete Stockpile - Capacitor Room	Concrete	PCBs
i	Concrete Stockpile - Capacitor Room	Concrete	PCBs
SS-15	Concrete Stockpile - Capacitor Room	Concrete	PCBs

Table 1 (continued) Summary of Samples Collected for Analysis Imico Demolition Project - City of Guelph

Sample ID	Location	Туре	Analysis
SS-16	Concrete Stockpile - Capictor Room	Concrete	PCBs
SS-17	Concrete Stockpile - Capictor Room	Concrete	PCBs
SS-18	Grid Sample - Capacitor Room	Soil	PCBs
SS-19	Grid Sample - Capacitor Room	Soil	PCBs
SS-20	Grid Sample - Capacitor Room	Soil	PCBs
SS-21	Grid Sample - Capacitor Room	Soil	PCBs
SS-22	Grid Sample - Capacitor Room	Soil	PCBs
SS-23	Grid Sample - Capacitor Room	Soil	PCBs
SS-24	Soil Below Utility Trench - Capacitor Room	Soil	PCBs
SS-25	Soil Below Utility Trench - Capacitor Room	Soil	PCBs
SS-26	Soil Below Utility Trench - Capacitor Room	Soil	PCBs
SS-27	Grid Sample - Capacitor Room	Soil	PCBs
SS-28	Soil Adjacent to Utility Trench - Capacitor Room	Soil	PCBs
SS-29	Grid Sample - Capacitor Room	Soil	PCBs
SS-30	Grid Sample - Capacitor Room	Soil	PCBs
SS-31	Composite of BHs for Disposal	Soil	O.Reg. 347
SS-32	Base of Eastern Sumps	Soil	PCBs
SS-33	Soil Composite - Capacitor Room	Soil	PCBs
SS-34	Soil Composite - Capacitor Room	Soil	PCBs
SS-36	Soil Composite - Capacitor Room	Soil	PCBs
SS-37	Soil Composite - Capacitor Room	Soil	PCBs
SS-38	Soil Composite - Capacitor Room	Soil	PCBs
SS-39	Soil Composite - Capacitor Room	Soil	PCBs
SS-40	Soil Composite - Capacitor Room	Soil	PCBs
SS-41	Soil Composite - Capacitor Room	Soil	PCBs
SS-42	Soil Composite - Capacitor Room	Soil	PCBs
SS-43	Soil Composite - Capacitor Room	Soil	PCBs
SS-44	Soil Composite - Capacitor Room	Soil	PCBs
SS-45	Soil Composite - Capacitor Room	Soil	PCBs
SS-46	Soil Composite - Capacitor Room	Soil	PCBs
SS-47	Sediment from M.H Capacitor Room	Soil	PCBs
SS-48	Composite Marcas Bin - 1154	Soil	PCBs
SS-49	Composite Marcas Bin - 1156	Soil	PCBs
SS-50	Bedrock with Oil - Grid E8	Soil	PCBs

Table 2
Summary of Analytical Results for Asbestos Analysis
IMICO Demolition Project - City of Guelph

Sample Identification	Asbe	estos
	Type	Amount
AS-1	Chrysotile	0.03
C-17A	None	_
C-17B	Chrysotile	0.5 - 5%

Table 3
Summary of Analytical Results for PCB Analysis IMICO Demolition Project - City of Guelph

Parameter	Units	MOE	ВН	BH	ВН	HBH	ВН	BH	ВН	Ha	па	חם	
	i de la constantina della cons	Criteria	99-1-1	99-1-2	99-1-3	99-2-1	~	99-2-4	99-3-1	1.7-66	99.4.2	99.5.1	מש מס
PCB Swab	ng/m²	1000					╁				7 + 00	1-0-00	7-0-66
PCB Bulk	ppm	5	1620 00	0.14	<0.05	2980 00	0.17	0.33	17.00	22.20	7.12	7	4 90
								2	000000000000000000000000000000000000000				22.1
Parameter	Units	MOE	표	H	ВН	ВН	BH99-9-1/BH99-9-2	99-9-2	ВН	BH	HE	BH	Ha
	Zanybako	Criteria	89-6-2	99-7-1	99-8-1	99-8-2	Composite		Ψ.	?	99-11-1	99_12_1	00.12.2
PCB Swab	₂m/gn	1000						T				1.71	7-71-00
PCB Bulk	ppm	5	24.70	<0.05	69.80	0.68	<0.50		<0.50	<0.50	<0.50	0.94	<0.50
Parameter	Units	MOE	ВН	ВН									
oji savata		Criteria	6	99-13-2									
PCB Swab ug/m ²	ug/m²	1000											
PCB Bulk	bpm	5	1.00	<0.50									

Daramotor III	1150	105	300	3, 30									
r a la licica	51110	Criteria	F-62	01-e5	CS-11	CS-12	CS-13	CS-14	CS-16	CS-17	CS-18	CS-19	CS-20
PCB Swab ug/m²	ug/m²	1000											
PCB Bulk	ppm	5	19.30	2.48	2.03	3.58	2.37	3.73	20.00	22 00	7.50	26.00	110.00
									000000000000000000000000000000000000000				2
Parameter	Units	MOE	CS-21	CS-24	CS-25	CS-26	CS-27	CS-28	CS-29	CS-34	CS-35	CS-36	CS-37
		Criteria))	
PCB Swab ug/m²	−m/gn	1000											
PCB Bulk	ppm	5	28.00	<0.05	<0.05	1.03	0.12	0.75	1.21	79.90	20.20	30.40	0.45
											88886886888888888888888888888888888888		21.5
Parameter	Units	MOE	CS-38	CS-39	CS-40	CS-41	CS-42	CS-43	CS-44	CS-45	CS-46	CS-47	S 48
		Criteria								1	2	;))	2
PCB Swab	_z w/ɓn	1000											
PCB Bulk	ррт	5	0.14	<0.05	0.16	0.65	0.10	46.50	0.23	0.09	0.19	440.00	18 30
Parameter	Units	MOF	07-SJ	08.50	CC 54	C E 2	62 00	7.1	1 20				200000000000000000000000000000000000000
		Criteria))	2	5	70-00	رد د د	40-00 40-00		36-55 5-55	76-85	CS-58	CS-59
PCB Swab	ug/m ²	1000											
PCB Bulk	mdd	S	0.16	188.00	48.90	0.95	0.32	<0.05	418.00	<0.05	<0.05	<0 0×	000
	STATE OF THE PARTY OF		The second lives of the se		The second secon		_)	>	7	

Table 3 (continued)
Summary of Analytical Results for PCB Analysis
IMICO Demolition Project - City of Guelph

Parameter Units MOE	Units	MOE	CS-60	CS-61 (CS-62	CS-63	CS-64	CS-65	99-82	CS-67
		Criteria								
PCB Swab ug/m	ng/m²	1000								
PCB Bulk	ppm	5	<0.05	3.33	2.74	0.15	0.45	3.08	8.47	9.58

								-	-		The state of the s		
Parameter Units MOE	Units	NOE NOE	RS-4	RS-5	RS-6	RS-7	RS-8	RS-10	RS-11	RS-12	RS-10 RS-11 RS-12 RS-13	BC-11 DC 1E	DC 15
		Criteria)	2	<u>-</u>	2
PCB Swab ug/m²	,uu/gn	1000											
PCB Bulk ppm	ppm	5	2.23	65.80	0.63	31.60	11 40	12.30	<1.00	<0.05	<0.05	<0.05	<0.05
								000000000000000000000000000000000000000			22.5	_	0.00
Parameter Units	Units	MOE	RS-16	RS-17	RS-18	RS-18 RS-19	RS-20 RS-21		RS-23	RS-24			
		Criteria											
PCB Swab ug/m²	ng/m²	1000											
PCB Bulk	bpm	22	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	0.63	<0.05			
	The second secon			The state of the s)	0			

Parameter Units MOE	Units	MOE	SB-1	SB-3	SB-6	SB-7	SB-8	SB-9
		Criteria						
PCB Swab	ug/m ²	1000	<0.50	4.80	<0.50	<0.50	<0.05	0.13
PCB Bulk	mdd	5						<u>.</u>

Doromotor	11	1054	000	900									
Parameter onits MOE	SILLO	Z Z Z	2-22 -02-32	6-SS	SS-10	SS-11	SS-12	SS-13	SS-14	SS-9 SS-10 SS-11 SS-12 SS-13 SS-14 SS-15 SS-16 SS-17	SS-15	55.16	55.17
		Criteria										2	
PCB Swab ug/m²	_≠ m/gn	1000											
PCB Bulk ppm	mdd	5	353.00	1.13	1.14	22.00	22.00 560.00	<2.50	0.53	<2.50	0 50 700 nn 1 470 nn	700.00	476.00
									П				
Parameter Units MOE	Units	MOE	SS-18	SS-19	SS-20	SS-21	SS-20 SS-21 SS-22	SS-23 SS-24	SS-24	SS-25	76-28 96-88	25.27	86.22
		Criteria									2	7	07-00
PCB Swab ug/m²	ng/m²	1000											
PCB Bulk ppm	ppm	5	6.50	13.00	16.00	10,00	15.00	00'09	2700 00	60.00 2700.00 16.00 550.00	550.00	90 0	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \

Table 3 (continued)
Summary of Analytical Results for PCB Analysis
IMICO Demolition Project - City of Guelph

Daramotor	linito	102	00 00	١	90 00	0000							
	2112	2 2 1 1	67-00	Ŋ	3-30 SS-32 SS-33 SS-34	55-33	SS-34	SS-36	SS-37 SS-38	SS-38	SS-39	SS-39 SS-40 SS-41	SS-41
		Criteria							-			• •	· }
PCB Swab ug/m²	ng/m ²	1000											
PCB Bulk ppm	ppm	5	0.91	7.30	973.00	64.70 10.70	10.70	23.30	1.24	<5.00	<5.00	0.10	0.54
												1	
Parameter Units MOE	Units	MOE	SS-4 ₂	SS-43	S-43 SS-44	SS-45	SS-46	SS-45 SS-46 SS-47	SS-48	SS-49	SS-50		
		Criteria											
PCB Swab ug/m²	ng/m ²	1000											
PCB Bulk ppm	mdd	5	<0.05	0.33	<0.05	<0.05	<0.05	5.78	143.00	143.00 148.00 19.90	19.90		

MOE Guidelines: "Guidelines for Use at Contaminated Sites in Ontario", revised February 1997, Ministry of Environment, Table A Criteria -Potable Groundwater Conditions, Residential Land Use Criteria

SS - Soil Samples	CS - Concrete & Rock Samples	- Borehole Samples
SS	CS	H
RS - Concrete & Soil Samples	- Swab Samples	
RS	SB	
- Exceeds MOE Guidelines	 Result less than Method Detection Limit 	

Table 4
Summary of Analytical Results for Metal Analysis
IMICO Demolition Project - City of Guelph

Parameter	MOE	NS-1	NS-2	SS-1	SS-2	SS-3	SS-4	SS-5
	Criteria							
Antimony	13	0.5	0.9	NA	NA	NA	NA	NA
Arsenic	20	11.9	10.3	NA	NA	NA	NA	NA
Barium	750	94	185	319	120	75	76	73
Beryllium	1.2	0.2	0.4	0.9	0.7	0.5	0.4	0.4
Cadmium	12	6.9	5.5	<0.3	<0.3	<0.3	0.5	0.5
Chromium	750	22	37	23	*	17	42	17
Chromium (+6)	8	<1	<1	NA	NA	NA	NA NA	NA
Cobalt	40	4	4	6	5	4	4	2
Copper	225	76	85	15	19	14	44	20
Lead	200	95	162	59	29	13	83	33
Mercury	10	0.37	0.36	NA	NA	NA	NA	NA
Molybdenum	40	<3	<3	<3	<3	<3	3	<3
Nickel	150	11	13	16	11	8	19	8
Selenium	10	5.8	2.4	NA	NA	NA	NA	NA
Silver	20	<0.8	<0.8	<0.8	<0.8	<0.8	<0.8	<0.8
Vanadium	200	16	16	33	23	14	20	13
Zinc	600	1360	2240	184	192	118	448	190

All results expressed in ppm

MOE Guidelines: "Guidelines for Use at Contaminated Sites in Ontario", revised February 1997, Ministry of Environment, Table A Criteria - Potable Groundwater Conditions, Residential Land Use Criteria



- Exceeds MOE Guidelines

- Result less than Method Detection Limit

NA - Not Analyzed

Table 5
Summary of Analytical Results for TPH Analysis
IMICO Demolition Project - City of Guelph

Parameter	MOE Criteria	SS-3	SS-4	SS-5	SS-6	SS-7
TPH (Gas & Diesel)	100	460	52	39	63	270
TPH (Heavy Oils)	1000	970	330	320	280	730
Benzene	0.24	<0.02	<0.02	<0.02	<0.02	<0.02
Toluene	2.1	<0.02	<0.02	<0.02	<0.02	<0.02
Ethylbenzene	0.28	<0.02	<0.02	<0.02	<0.02	<0.02
Total Xylenes	25	<0.04	<0.04	<0.04	<0.04	<0.04

All results expressed in ppm

MOE Guidelines: "Guidelines for Use at Contaminated Sites in Ontario", revised February 1997, Ministry of Environment, Table A Criteria - Potable Groundwater Conditions, Residential Land Use Criteria



- Exceeds MOE Guidelines

- Result less than Method Detection Limit

NA - Not Analyzed

Table 6
Summary of Analytical Results for Ontario Regulation 347 Analysis
IMICO Demolition Project - City of Guelph

Compound	Leachate		RS-1	RS-2	RS-3	RS-22	RS-25	SS-31
	Criteria (mg/L)							
Fluorine	2.4	0.9	1.4	<0.1	0.1	< 0.1	0.5	0.2
Nitrate	10.0	<0.2	5.6	<0.2	<0.2	<0.2	0.8	<0.2
Nitrite	1.0	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
Free Cyanide	0.2	<0.001	0.002	<0.001	<0.001	<0.001	<0.001	<0.001
PCBs	0.003	<0.0006	NA	<0.0005	<0.0005	<0.0005	NA	0.003
Mercury	0.001	<0.0005	<0.0005	<0.0005	<0.0005	<0.0005	<0.0005	<0.0005
Arsenic	0.05	<0.005	0.004	<0.005	<0.005	<0.005	<0.005	<0.005
Selenium	0.01	<0.005	0.139	<0.005	<0.005	<0.005	<0.005	<0.005
Silver	0.05	<0.005	<0.005	<0.005	<0.005	<0.005	<0.005	<0.005
Boron	5.0	0.14	0.39	0.03	0.07	0.01	0.17	0.05
Barium	1.0	0.457	0.143	0.117	0.185	0.031	0.233	0.086
Cadmium	0.005	<0.001	<0.001	<0.001	<0.001	<0.001	0.002	0.007
Chromium	0.05	0.02	0.01	<0.01	<0.01	<0.00	<0.01	<0.01
Lead	0.05	<0.005	<0.005	<0.005	<0.005	<0.005	<0.005	<0.005
Uranium	0.02	0.007	<0.001	<0.001	<0.001	<0.001	0.004	<0.001

[&]quot;Ontario Regulation 347", consolidated September 1998, Ministry of Environment, Schedule 4 - Leachate Quality Criteria



- Exceeds Ontario Regulation 347 Guidelines

- Result less than Method Detection Limit

NA - Not Analyzed

Table 7
Summary of Samples Collected for Analysis
IMICO Soil Excavation Project - City of Guelph

Sample ID	Location	Type	Analysis
CS-22	C-16 Concrete Surficial Pad	Concrete	Metals & TPHs
CS-23	C-15 Concrete Surficial Pad	Concrete	Metals & TPHs Metals & TPHs
CS-31	C-15 Concrete Surficial Pad	Concrete	TPHs
CS-32	C-15 Concrete Surficial Pad	Concrete	TPHs
CS-33	C-15 Concrete Surficial Pad	Concrete	TPHs
ES-1	Martha P.		
ES-2	Northern Excavation Wall	Soil	O.Reg. 347
ES-3	Northern Excavation Wall	Soil	Metals, TPHs & O.Reg. 347
ES-4	Northern Excavation Wall	Soil	Metals, TPHs & O.Reg. 347
ES-5	Northern Excavation Wall	Soil	Metals, TPHs & O.Reg. 347
ES-6	Eastern Excavation Wall	Soil	Metals, TPHs & O.Reg. 347
ES-0 ES-7	Eastern Excavation Wall	Soil	VOCs, Metals & TPHs
1	Southern Excavation Wall	Soil	Metals & TPHs
ES-8	Southern Excavation Wall	Soil	TPHs
ES-9	Southern Excavation Wall	Soil	TPHs
ES-10	Northern Excavation Wall	Soil	TPHs
ES-11	Northern Excavation Wall	Soil	PAHs, Metals & TPHs
ES-11A	Northern Excavation Wall	Soil	PAHs & TPHs
ES-12	Western Excavation Wall	Soil	PAHs, Metals & TPHs
ES-13	Resample ES-9	Soil	Metals & TPHs
ES-13A	Resample ES-9	Soil	TPHs
ES-14	Southern Excavation Wall	Soil	Metals & TPHs
ES-14A	Southern Excavation Wall	Soil	PAHs & TPHs
ES-15	Western Excavation Wall	Soil	PAHs, Metals & TPHs
ES-16	Western Excavation Wall	Soil	Metals & TPHs
ES-16A	Western Excavation Wall	Soil	PAHs & TPHs
ES-17	Resample ES-8	Soil	Metals & TPHs
ES-17A	Resample ES-8	Soil	PAHs & TPHs
SS-1	Granular B Backfill	Soil	VOCs Motols 9 TDU-
SS-2	Granular B Backfill	Soil	VOCs, Metals & TPHs O.Reg. 347

Table 8
Summary of Analytical Results for Hydrocarbon Analysis
IMICO Soil Excavation Project - City of Guelph

Parameter	MOE Criteria	CS-22	CS-23	CS-31	CS-32	CS-33	ES-2	ES-3
TPH (Gas & Diesel)	100	1500	510	360	200	170	410	78
TPH (Heavy Oils)	1000	8800	1700	1700	630	850	520	270
Benzene	0.24	NA	NA	NA	NA	NA	NA	NA
Toluene	2.1	NA	NA	NA	NA	NA	NA	NA
Ethylbenzene	0.28	NA	NA	NA	NA	NA	NA	NA
Total Xylenes	25	NA	NA	NA	NA	NA	NA	NA
Parameter	MOE Criteria	ES-4	ES-5	ES-6	ES-7	ES-10	ES-11	ES-11A
TPH (Gas & Diesel)	100	460	69	27	350	<10	1800	4000
TPH (Heavy Oils)	1000	550	520	250	780	200	1900	8600
Benzene	0.24	NA	NA	NA	NΑ	NA	NA	NA
Toluene	2.1	NA	NA	NA	NA	NA	NA	NA
Ethylbenzene	0.28	NA	NA	NA	NA	NA	NA	NA
Total Xylenes	25	NA	NA	NA	NA	NA	NA	NA
Parameter	MOE Criteria	ES-12	ES-13	ES-13A	ES-14	ES-14A	ES-15	ES-16
TPH (Gas & Diesel)	100	2900	<10	640	37	3200	<10	<10
TPH (Heavy Oils)	1000	1600	<100	2800	440	7500	130	<100
Benzene	0.24	NA	NA	NA	<0.02	<0.02	<0.02	<0.02
Toluene	2.1	NA	NA	NA	<0.02	<0.02	<0.02	<0.02
Ethylbenzene	0.28	NA	NA	NA	<0.02	<0.02	<0.02	<0.02
Total Xylenes	25	NA	NA	NA	<0.04	<0.04	<0.04	<0.04
Parameter	MOE Criteria	ES-16A	ES-17	ES-17A	SS-1			
TPH (Gas & Diesel)	100	1300	100	420	<10			
TPH (Gas & Diesel) TPH (Heavy Oils)	100 1000	1300 670	100 580	420 1600	<10 NA			
	1000	***********************		CONTRACTOR OF STREET				
TPH (Heavy Oils) Benzene	1000 0.24	670 <0.02	580 NA	1600 NA				
TPH (Heavy Oils) Benzene Toluene	1000 0.24 2.1	670	580	1600	NA			
TPH (Heavy Oils) Benzene	1000 0.24	670 <0.02	580 NA	1600 NA	NA NA			

All results are expressed in ppm.

- < Result less than Method Detection Limit
- NA Not Analyzed
- NC No Criteria
- ES Soil Sample
- CS Concrete Sample

MOE Criteria - MOEs "Guideline For Use At Contaminated Sites In Ontario", dated February 1997, Table A.

- Exceeds MOE Criteria

Table 9
Summary of Analytical Results for Ontario Regulation 347 Analysis
IMICO Soil Excavation Project - City of Guelph

Compound	Leachate Criteria (mg/L)	SS-2	ES-1	ES-2	ES-3	ES-4	ES-5
Fluorine	2.4	NA	0.5	0.2	1.9	4.0	0.1
Nitrate			l				4 1
1	10.0	NA	<0.2	0.2	0.2	<0.2	0.4
Nitrite	1.0	NA	<0.2	<0.2	<0.2	<0.2	<0.2
Free Cyanide	0.2	NA	<0.001	<0.001	<0.001	<0.001	<0.001
PCBs	0.003	0.001	NA	NA	NA	NA	NA
Mercury	0.001	<0.0005	<0.0005	<0.0005	<0.0005	<0.0005	<0.0005
Arsenic	0.05	<0.005	<0.005	<0.005	<0.005	<0.005	<0.005
Selenium	0.01	<0.005	<0.005	<0.005	<0.005	<0.005	<0.005
Silver	0.05	<0.005	<0.005	<0.005	<0.005	<0.005	<0.005
Boron	5.0	0.03	0.07	0.09	0.09	0.09	0.03
Barium	1.0	0.057	0.219	0.278	0.329	0.238	0.140
Cadmium	0.005	<0.001	0.003	0.003	0.007	0.001	0.001
Chromium	0.05	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
Lead	0.05	<0.005	<0.005	<0.005	0.007	0.010	<0.005
Uranium	0.02	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001

[&]quot;Ontario Regulation 347", consolidated September 1998, Ministry of Environment, Schedule 4 - Leachate Quality Criteria

-

- Exceeds Ontario Regulation 347 Guidelines

< - Resu

- Result less than Method Detection Limit

NA

- Not Analyzed

Table 10
Summary of Analytical Results for Metal Analysis
IMICO Soil Excavation Project - City of Guelph

Parameter	MOE Criteria	ES-2	ES-3	ES-4	ES-5	ES-6	ES-7	ES-10
Lead	1000	400	440	214	152	96	158	412
Zinc	600	4900	2590	3290	2460	3860	2600	6350
Parameter	MOE Criteria	ES-11	ES-12	ES-13	ES-14	ES-15	ES-16	ES-17
Lead	1000	206	648	20	145	80	144	49
Zinc	600	2260	1460	40	1320	992	2180	334

Parameter	MOE Criteria	CS-22	CS-23	SS-1
Aluminium	NC	3940	4530	NA
Antimony	40	NA	NA	<0.2
Arsenic	40	NA	NA	1.7
Barium	1500	22	47	22
Beryllium	1.2	<0.2	<0.2	<0.2
Cadmium	12	<0.3	<0.3	<0.3
Chromium	750	25	20	7
Chromium (+6)	8	NA	NA	<1
Cobalt	80	<2	<2	3
Copper	225	10	9	14
Lead	1000	21	15	10
Manganese	NC	410	336	NA
Mercury	10	NA	NA	0.01
Molybdenum	40	<3	<3	<3
Nickel	150	3	3	5
Phosphorus	NC	243	161	NA
Selenium	10	NA	NA	<0.2
Silver	40	<0.8	<0.8	<0.8
Sodium	NC	553	333	NA
Strontium	NC	190	136	NA
Titanium	NC	155	189	NA
Vanadium	200	9	9	19
Zinc	600	145	120	74

All results are expressed in ppm.

- < Result less than Method Detection Limit
- NA Not Analyzed
- NC No Criteria
- ES Soil Sample
- CS Concrete Sample

MOE Criteria - MOEs "Guideline For Use At Contaminated Sites In Ontario", dated February 1997, Table A.

- Exceeds MOE Criteria

Table 11
Summary of Analytical Results for VOC Analysis
IMICO Soil Excavation Project - City of Guelph

Parameter **MOE** Criteria ES-6 SS-1 Chloromethane NC ND ND Vinyl Chloride 0.003 ND ND **Bromomethane** 0.061 ND ND Chloroethane NC ND ND Trichlorofluoromethane NC ND ND Acetone 3.5 ND ND 1,1-Dichloroethene 0.0024 ND ND Dichloromethane (Methylene Chloride) 1.1 ND ND trans-1,2-Dichloroethene 4.1 ND ND Methyl-t-Butyl Ether 5.7 ND ND 1,1-Dichloroethane 3 ND ND Methyl Ethyl Ketone (MEK) 0.27 ND ND cis-1,2-Dichloroethene 2.3 ND ND Chloroform 0.13 ND ND 1,2-Dichloroethane 0.022 ND ND 1,1,1-Trichloroethane 26 ND ND Carbon Tetrachloride 0.10 ND ND Benzene 0.24 ND ND 1,2-Dichloropropane 0.019 ND ND Trichloroethene 1.1 ND ND Bromodichloromethane 0.12 ND ND cis-1,3-Dichloropropene 0.0066 ND ND Methyl Isobutyl Ketone (MIBK) 0.48 ND ND trans-1,3-Dichloropropene NC ND ND 1,1,2-Trichloroethane 0.28 ND ND Toluene 2.1 ND ND 2-Hexanone NC ND ND Dibromochloromethane 0.09 ND ND 1,2-Dibromoethane (Ethylene dibromide) 0.0056 ND ND Tetrachloroethene (Perchloroethylene) 0.45 ND ND 1,1,1,2-Tetrachloroethane 0.019 ND ND Chlorobenzene 2.4 ND ND Ethylbenzene 0.28 ND ND m-Xylene & p-Xylene 25 ND ND Bromoform 0.11 ND ND Styrene 1.2 ND ND 1,1,2,2-Tetrachloroethane 0.01 ND ND o-Xvlene NC ND ND 1,3-Dichlorobenzene 30 ND ND 1,4-Dichlorobenzene 0.32 ND ND 1,2-Dichlorobenzene 0.88 ND ND

All Results are expressed in pm

MOE Criteria - MOEs "Guideline For Use At Contaminated Sites In Ontario", dated February 1997, Table A.

- Exceeds MOE Criteria

< - Result less than Method Detection Limit

ND - Not Detected

NC - No Criteria

Table 12 Summary of Analytical Results for PAH Analysis IMICO Soil Excavation Project - City of Guelph

Parameter	MOE Criteria	ES-11	ES-11A	ES-12	ES-14A	ES-15	ES-16A	ES-17A
Naphthalene	4.6	ND	ND	0.19	ND	ND	ND	ND ND
2-Methylnaphthalene	1.2	ND	ND	0.13	ND	ND	ND	ND
1-Methylnaphthalene	1.2	ND	ND	0.62	ND	ND	ND ND	ND
Acenaphthylene	130	ND	ND	0.07	ND	ND	ND ND	
Acenaphthene	15	ND	ND	0.16	0.17	ND	0.10	ND
Fluorene	340	ND	ND	0.16	0.17	ND		ND
Phenanthrene	40	ND	ND	0.66	0.15	ND	0.16	ND
Anthracene	28	ND	ND ND	0.11	0.15	ND ND	ND	ND
Fluoranthene	40	ND	ND	0.05	0.00		ND 0.07	ND
Pyrene	250	0.06	0.22	0.03	0.07	ND	0.07	ND
Benzo(a)anthracene	6.6	ND	0.12	ND	ND ND	ND	0.27	ND
Chrysene	17	0.33	0.39	ND		ND	ND	ND
Benzo(b)fluoranthene	18	ND	ND ND	ND	0.65	ND	0.11	ND
Benzo(k)fluoranthene	18	ND	ND	ND	ND	ND	ND	ND
Benzo(a)pyrene	1.9	ND	ND	ND	ND	ND	ND	ND
Indeno(1,2,3-cd)pyrene	19	ND	ND		ND	ND	ND	ND
Dibenzo(a,h)anthracene	1.9	ND		ND	ND	ND	ND	ND
Benzo(ghi)perylene	40		ND	ND	ND	ND	ND	ND
(g/poryione	+V	ND	ND	ND	ND	ND	ND	ND

All Results are expressed in pm


< - Result less than Method Detection Limit


ND - Not Detected


NC - No Criteria


MOE Criteria - MOEs "Guideline For Use At Contaminated Sites In Ontario", dated February 1997,
Table A.


























APPENDIX A

Page: Copy:

0 ff

Νω

Don Mills, ON M3C 3K3 45 Green Belt Drive PROCTOR & REDFERN

Project: E098256 Attn: John Fairclough

Job:

9954554

Received: 24-Jun-99 10:51

Status:

#

DQ

The PCBs detected in the sample is Aroclor 1016.

contractual arrangement. cost of the pertinent analyses done unless otherwise agreed upon by procedures. Philip Analytical is limited in liability to the actual professional standards using accepted testing methodologies and QA/QC All work recorded herein has been done in accordance with normal arrangements. period of 30 days following reporting or as per specific contractual Your samples will be retained by PASC for a

Job approved by:

Signed:

Mike-Muneswar hickney.

Manager, Environmental Inorganic Services

Account of Schools of Allines, While is

THE WASHINGTON TO BE AND THE STATE OF THE ST

Page: Copy: Set:

0 fi

122

M3C 3K3 Don Mills, ON 45 Green Belt Drive PROCTOR & REDFERN

Attn: John Fairclough Project: E098256

Job:

9954554

PO #:

Received: 24-Jun-99 10:51

Reg.

347 Leach

Status:

Final

SS-31 Blank Repeat SS-31 QC Standard (found)
QC Standard (expected) Sample ICP/MS <0.001 0.051 0.050 mg/L <0.001 <0.001

Tell grown and designed on the grown a server

Set :

Copy: Page:

O Fr

HNH

M3C 3K3 Don Mills, ON 45 Green Belt Drive PROCTOR & REDFERN

Attn: John Fairclough Project: E098256

QC Standard QC Standard QC Standard Repeat SS-31 Blank SS-31 Repeat SS-31 Blank SS-31 Job: 9954554 Sample Id Sample Id (expected) (found) (expected) (found) SM 4500F ICP/Ms mg/L mg/L <0.005 <0.005 <0.005 As 0.050 0.050 <0.1 0.2 0.3 0.2 0.2 SM 4110B ICP/MS NO3-N mq/L mq/L <0.005 <0.005 <0.005 0.049 დ ტ РО <0.2 <0.2 <0.2 1.0 1.0 # SM 4110B Reg. 347 ICP/MS NO2-N mg/L mq/L <0.005 <0.005 <0.005 0.035 Ag 0.030 <0.2 <0.2 <0.2 0.4 0.4 Received: 24-Jun-99 10:51 SM 4500I Free CN-Leach ICP/MS mg/L mg/L <0.001 <0.001 <0.003 <0.01 0.04 0.05 0.05 Щ 0.010 0.010 0.05 Grav. ICP/MS mg/L TOD <0.005 0.050 0.086 B 0.048 % 5.90 5.90 1 1 1 Wt. Samp ICP/MS mg/L Grav. <0.001 0.050 C 0.007 0.006 0.048 53.1 53.1 Ω 1 ICP/MS mg/L Status: <0.01 <0.01 <0.01 GC/ECD PCB's 0.05 0.05 ug/L 102. % 100.% <0.05 0.290.30 ICP/MS mg/L <0.005 <0.005 <0.005 0.050 0.047 БP <0.0005 <0.0005 Final <0.0005 ICP/MS mg/L 0.0040 0.0045 Hg

CONTRACTOR STATES ASSESSED BY ALL THE STATES OF THE STATES

ussen a groot stell by skings by quitting the grown of the

Page:

20

О Н

Copy:

Od

#

Received:

1-Jun-99 17:18

Job: 9953801 Project: 98256

Attn: John Fairclough

Don Mills, ON

M3C 3K3

45 Green Belt Drive

PROCTOR & REDFERN

Ignitability:

Burning Rate Test

Tested sample was formed into a strip 250 mm long by 20 mm wide and 10 mm high. The flame was applied to one end of the strip and the timing was started. The flame was held there for 2 minutes.

Sample

Ignition Time (sec.)

Burning Rate (mm/min.)

RS-25

No Ignition

professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual arrangements. period of 30 days following reporting or as per specific contractual contractual arrangement. cost of the pertinent analyses done unless otherwise agreed upon by All work recorded herein has been done in accordance with normal Your samples will be retained by PASC for a

Job approved

Signed:

Project Manager Kalph Siebert,

Page: Copy: Set:

0 fi

H 2 H



45 Green Belt Drive Don Mills, ON M3C 3K3 PROCTOR & REDFERN

Attn: John Fairclough Project: 98256

Job:

9953801

PO #:

Received: 1-Jun-99 17:18

Blank QC Standard (found) QC Standard (expected) Repeat RS-25	Sample Id	RS-25 Blank QC Standard (found) QC Standard (expected) Repeat RS-25	Sample Id	Job: 9953801
<pre>< 0.005 0.047 0.050 < 0.005</pre>	Se ICP/MS mg/L	0.5 0.2 0.6	F 4500F	
0.005 0.005 0.030	Ag ICP/MS mg/L	^ 0.8 4.6 2.8	NQ3-N SM 4110B mg/L	
<0.01 0.05 0.05 0.17	B ICP/MS mg/L	10.1 10.2 2	Reg 347 NO2-N 1 SM 4110B 1 mg/L	
0.050 0.050 0.233	Ba ICP/MS mg/L	<0.001 <0.001 0.011 0.010 <0.001	Free CN- SM 4500I mg/L	
<0.001 0.047 0.050 0.002	Cd/L TCB/MS	1.00	LOD Grav.	
<pre></pre>	Cr ICP/MS mg/L	50.5.5	Wt. Samp. Grav.	
0.048 0.050 0.050	Pb ICP/MS mg/L	<0.0005 <0.0005 0.0043 0.0040 <0.0005	Hg ICP/MS mg/L	Status:
0.004 0.050 0.050 0.050	U ICP/MS mg/L	<0.005 <0.005 0.051 0.050 <0.050	As ICP/MS mg/L	Final



PROCTOR & REDFERN
45 Green Belt Drive
Don Mills, ON
M3C 3K3

Attn: John Fairclough Project: 98256

PO #:

Received: 31-May-99 15:49

Status:

Final

Page: Copy:

1 of

NW

2-Jun-99

Job: 9953758

For analysis of PCB's only 700ml of leach was available for extraction. The M.D.L was corrected accordingly.

arrangements. period of 30 days contractual arrangement. cost of the procedures. professional standards using accepted testing methodologies and QA/QC All work recorded herein has been done in accordance with normal pertinent analyses done unless otherwise agreed upon by Philip Analytical is limited in liability to the actual following reporting or as per specific contractual Your samples will be retained by PASC for a

Job approved by:

Signed:

Ralph Siebert, B.Sc

Project Manager

Page: Copy: Set:

0 fi

N N N

Don Mills, ON M3C 3K3 45 Green Belt Drive PROCTOR & REDFERN

Attn: John Fairclough Project: 98256

Job:

9953758

PO #:

Received: 31-May-99 15:49

Reg. 347 Leach

Status:

QC Standard (found)
QC Standard (expect Blank CS-30 Repeat CS-30 Sample Id (expected) ICP/MS mg/L <0.001 0.047 0.050 0.006 0.007

Page: Copy: Set:

0 fi

224

Don Mills, ON M3C 3K3 45 Green Belt Drive PROCTOR & REDFERN

Attn: John Fairclough Project: 98256

Job:

9953758

PO #:

Received: 31-May-99 15:49

CS-30 Blank QC Standard (found) QC Standard (expected) Repeat CS-30	Sample Id	CS-30 Blank QC Standard (found) QC Standard (expected) Repeat CS-30	Sample Id	Job: 9953758
<0.005 <0.005 0.053 0.050 <0.005	MG/L mg/L	0.9 0.21 0.8	F- SM 4500F mg/L	
<0.005 <0.005 0.048 0.050 <0.050	Se ICP/MS mg/L	<pre></pre>	NO3/N SM 4110B mg/L	
<0.005 <0.005 0.035 <0.030	Ag ICP/MS mg/L	<pre></pre>	Reg. 347 NO2-N SM 4/10B	
0.14 <0.01 0.05 0.05 0.14	ICP/MS mg/L	<0.001 <0.001 0.010 0.010 <0.001	Free CN- SM 4500I	
0.457 <0.005 0.051 0.050 0.468	Ba ICP/MS mg/L	0.00	LOD Grav.	
<0.001 <0.001 0.050 0.050 <0.050	Cd ICP/MS mg/L	50.0	Wt. Samp. Grav. g	
0.02 0.05 0.05 0.05	Cr ICP/MS mg/L	<0.06 <0.05 117. % 100. % <0.06	PCB's GC/ECD	Status:
<0.005 <0.005 0.044 0.050 <0.005	EP ICE/MS	06 <0.0005 05 <0.0005 % 0.0043 % 0.0050 06 <0.0005	Hg ICP/MS mg/L	Final

22-Feb-99

Page: Copy:

O Hi

ωω

PROCTOR & REDFERN
45 Green Belt Drive
Don Mills, ON
M3C 3K3

Attn: J. Fairclough Project: 98256

Job:

9950960

PO #:

Received: 16-Feb-99 16:37

cost of the pertinent analyses done unless otherwise agreed upon by professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual arrangements. period of 30 days following reporting or as per specific contractual contractual arrangement. Your samples will be retained by PASC for a All work recorded herein has been done in accordance with normal

Job approved by

Signed:

Raiph Siebert, B.Sc

Project Manager

PHILIP ANALYTICAL SLEVICES CORPORATION

5735 McAdam Road, Mississanga, Ontario, Canada, L.iZ. INO Tel. (905) 890.8566 Fax: (905) 890.8575 Wats: 1-800-263-90 fo



M3C 3K3 Don Mills, ON 45 Green Belt Drive PROCTOR & REDFERN

Attn: J. Fairclough Project: 98256

Job:

9950960

PO #:

Received: 16-Feb-99 16:37

Status:

Page: Copy: Set:

0 f

 \vdash \bowtie \bowtie

22-Feb-99

Reg. 347 Leach

Repeat RS-22	QC Standard (expected)	QC Standard (found)	Blank	RS-22	i	Sample Id			
<0.001	0.050	0.048	<0.001	<0.001		mg/L	ICP/MS	ø	/

Page: Copy: Set:

of

H 22 H

Don Mills, ON M3C 3K3 45 Green Belt Drive PROCTOR & REDFERN

Attn: J. Fairclough Project: 98256

PO #:

Received: 16-Feb-99 16:37

RS-22 Blank QC Standard (found) QC Standard (expected) Repeat RS-22	Sample Id	RS-22 Blank QC Standard (found) QC Standard (expected) Repeat RS-22	Job: 9950960
<pre></pre>	As ICP/MS mg/L	F- SM 4500F mg/L <0.1 <0.1 2.0 2.0 <0.1	
<pre>^ 0.005 0.050 0.050 0.050 0.050</pre>	Se ICP/MS mg/L	NO3-N SM 4110B mg/L <0.2 <0.2 4.5 4.4 <0.2	
<pre><0.005 <0.005 0.009 0.010 </pre>	Ag ICP/MS mg/L	Reg. 347 NO2-N SM 4110B mg/L <0.2 <0.2 10.2 10.0 <0.2	
0.01 <0.01 0.05 0.05 0.01	B ICP/MS mg/L	347 Leach Free CN- OB SM 45001 mg/L .2 <0.001 .2 <0.001 .2 <0.001 .2 <0.010 .2 <0.010	
0.031 <0.005 0.050 0.050 0.039	Ba ICP/MS mg/L	LOD Grav. 0.00	
<0.001 <0.001 0.048 0.050 <0.001	Cd ICP/MS mg/L	Wt. Samp. Grav. 9 50.0 50.0	
^	Cr ICP/MS mg/L	PCB's GC/ECD ~0.05 ~0.05 103. % 100. %	Status:
<pre>< 0.005 < 0.005 0.049 < 0.050 </pre>	Pb ICP/MS	ICP/MS ICP/MS mg/L 05 <0.0005 05 <0.0005 05 <0.0044 0.0050 5 <0.0050	Final

M3C 3K3 Don Mills, ON 45 Green Belt Drive PROCTOR & REDFERN

Project: 98256 Attn: John Fairclough

Job:

9859368

#

Received: 8-Dec-98 17:31

PO

Status: Final

Copy: Page:

O Hi

Νω

15-Dec-98

period of 30 contractual arrangement. arrangements. cost of the procedures. professional standards using accepted testing methodologies and QA/QC All work recorded herein has been done in accordance with normal pertinent analyses done unless otherwise agreed upon by days following reporting or as per specific contractual Philip Analytical is limited in liability to the actual Your samples will be retained by PASC for a

Job approve

Signed:

Siebert,

Project Manager

Page: Copy: Set:

O Hi

H 20 20

45 Green Belt Drive Don Mills, ON M3C 3K3 PROCTOR & REDFERN

Attn: John Fairclough Project: 98256

Job:

9859368

РO #

> Received: 8-Dec-98 17:31

Reg. 347 Leach

Status:

Final

₽

Sample Id RS-2 RS-3	Id	mg/L <0.001 <0.001
RS-3		<0.001
Blank		<0.001
QC Standard	(found)	0.043
QC Standard	(expected)	0.050
Repeat RS-2		<0.001

DEC 3 1 1998 RECEIVED

Don Mills, ON M3C 3K3 45 Green Belt Drive PROCTOR & REDFERN

FINANCE DEPT.
PROCTOR & REDFERN LTD.

Attn: John Fairclough Project: 98256

Job:

9859368

PO #:

> Received: 8-Dec-98 17:31

> > Copy: Set: Page: 1 of H 22 H

15-Dec-98

Status:

Final

RS-2 RS-3 Blank QC Standard (found) QC Standard (expected) Repeat RS-2	Sample Id	Sample Id RS-2 RS-3 Blank QC Standard (found) QC Standard (expected) Repeat RS-2
\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	ICP/MS	M 4500F mg/b <0.1 <0.1 <0.1 0.6 0.6
<pre></pre>	Se ICP/MS mg/L	NO3-N SM 4110B mg/L <0.2 <0.2 <0.2 1.7 1.6 <0.2
<pre><0.005 <0.005 <0.005 0.007 0.010 </pre>	Ag ICP/MS mg/L	Reg. 347 NO2-N SM 4110B mg/L <0.2 <0.2 <0.2 1.6 1.5 <0.2
<pre></pre>	B ICP/MS mg/L	347 Leach Free CN- 0B SM 45001 mg/L .2 <0.001 .2 <0.001 .2 <0.001 .2 <0.001 .2 <0.001 .2 <0.001 .2 <0.001
0.117 0.185 <0.005 0.054 0.056	Ba ICP/MS mg/L	LOD Grav. 2.00
<0.001 <0.001 <0.001 0.051 0.050	Cd ICP/MS mg/L	Wt. Samp. Grav. 51.0
<0.01 <0.01 <0.01 0.05 <0.05	Cr ICP/MS mg/L	PCB's GC/ECD ug/L <0. <0. 81. 100. <0.
<0.005 <0.005 <0.005 <0.044 0.050	Pb ICP/MS mg/L	Hg ICP/MS mg/L 05 <0.0005 05 <0.0005 0.0052 0.0052 0.0055

7-Dec-98

Copy: Page:

N 0 f

NN

M3C 3K3 Don Mills, ON 45 Green Belt Drive PROCTOR & REDFERN

Attn: John Fairclough Project: 98256

Oď #

Received:

2-Dec-98 09:24

9859154

Job:

Status: Final

period of 30 days following reporting or as per specific contractual contractual arrangement. cost of the pertinent analyses done unless otherwise agreed upon by procedures. arrangements. professional standards using accepted testing methodologies and QA/QC All work recorded herein has been done in accordance with normal Philip Analytical is limited in liability to the actual Your samples will be retained by PASC for a

Job approved by:

Signed:

Mike Muneswar

Manager, Environmental Inorganic Services

7-Dec-98

Page: Copy: Set:

> 2 of

H 20 H

PROCTOR & REDFERN
45 Green Belt Drive
Don Mills, ON
M3C 3K3

Attn: John Fairclough Project: 98256

Job:

9859154

PO #:

Received: 2-Dec-98 09:24

P

Final

RS-1 Blank QC Standard (found) QC Standard (expected) Repeat RS-1	Sample Id	RS-1 Blank QC Standard (found) QC Standard (expected) Repeat RS-1	Sample Id
0.139 <0.005 0.051 0.050 0.145	Se ICP/MS mg/L	1.4 0.6 0.6 1.5	F- SM 4500F mg/L
<0.005 <0.009 0.010 <0.005	Ag ICP/MS mg/L	5.6 20.2 1.7 5.8	NO3-N SM 4110B mg/L
0.39 <0.01 0.05 0.05 0.39	ICP/MS	<pre>< 0.2 < 0.1 </pre>	Reg. 347 Leach NO2-N Free C SM 4110B SM 450 mg/L mg/L
0.143 <0.005 0.051 0.050 0.133	Ba ICP/MS mg/L	0.002 <0.001 0.009 0.010 0.010	7 Leach Free CN- SM 4500I
<0.001 <0.001 0.052 0.050 <0.050	ICP/MS	6	LOD Grav.
0.01 <0.05 0.05 0.05	Cr ICP/MS mg/L	53 53 • • 3	Wt. Samp. Grav. g
<pre>< 0.005 < 0.005 0.045 0.050 </pre>	Pb ICP/MS	<pre><0.0005 <0.0005 0.0052 0.0050</pre>	Hg ICP/MS
<0.001 <0.001 0.048 0.050 <0.001	U ICP/MS mg/L	0.004 <0.005 0.051 0.050 0.050	As ICP/MS mg/L

6-Jul-99

Copy: Page:

0 fi

NN

M3C 3K3 Don Mills, ON 45 Green Belt Drive PROCTOR & REDFERN

Project: 98256 Attn: John Fairclough

Received: 24-Jun-99 13:41

Job: 9954586

> Od #

period of 30 days following reporting or as per specific contractual contractual arrangement. cost of the pertinent analyses done unless otherwise agreed upon by arrangements. procedures. professional standards using accepted testing methodologies and QA/QC All work recorded herein has been done in accordance with normal Philip Analytical is limited in liability to the actual Your samples will be retained by PASC for a

Job approved

Signed:

Siebert,

Project Manager

Page: Copy: Set:

1 of

H 20 H



PROCTOR & REDFERN
45 Green Belt Drive
Don Mills, ON
M3C 3K3

Attn: John Fairclough Project: 98256

Job: 9954586

PO #:

Received: 24-Jun-99 13:41

10D: 3354586							st	Status:	Final
			NS-1	NS-2	Blank	Standard	Standard	Repeat	
Paı	Parameter		soil	soil		(round)	(expected)	NS-1	
Antimony	7041		0.5	0.9	<0.2	0 - 8	טע	O N	
Arsenic	7061		_		•	10.6	11 2	11 0	#
Barium	6010 mod.		94		رن ا		120		*
Beryllium	6010 mod.	ng/g		0.4	<0.2	0.4	0 1 0	۰ سر	
Cadmium	6010 mod.		6.9		<0.3	1.6	(, ,	7 0	7
Chromium	6010 mod.		22	37	^1	ا بد ص	بر ا ا) i	34
Chromium (6+)	7196		<u>^</u>	<u>^</u>	^	ω .	ا د	\ L \ \ C	
Cobalt	6010 mod.		4	44	^ 2	۰	ρ(\ \ \	,
Copper	6010 mod.		76	85	^	3 0	ာ	» 1 н	
Lead	6010 mod.		95	162	С І	79	70	100 F	
Mercury	7470		0.37		<0.10	0.18	0,19	0 40	
Molybdenum	6010 mod.		۲۵	۵,	ς,	င်	۸ ا	ر د د	
Nickel	6010 mod.		11	13	<2	28	29	12	
Selenium	7741		5. 8	2.4	<0.2	1.9	•	6.1	
Silver	6010 mod.		•		<0.8	1.0	<0.8	/ O / I	
Vanadium	•	5/6	16	16	<1	28	ω,	16	
71IIC	bolo mod.	ng/g	1360	2240	ک	178	163	1350	

0



PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3

Attn: John Fairclough Project: 98256

Job:

9952966

PO #:

Received: 4-May-99 15:46

Status:

Final

Page: Copy:

> O Hi

Νω

11-May-99

arrangements. period of 30 days following reporting or as per specific contractual contractual arrangement. cost of the pertinent analyses done unless otherwise agreed upon by procedures. professional standards using accepted testing methodologies and QA/QC All work recorded herein has been done in accordance with normal Philip Analytical is limited in liability to the actual Your samples will be retained by PASC for a

Job approved by:

Signed:

Raiph Siebert, B.Sc

Project Manager

Page: Copy: Set :

0 f

N N N

Don Mills, ON M3C 3K3 PROCTOR & REDFERN 45 Green Belt Drive

Attn: John Fairclough Project: 98256

Job: 9952966

PO #:

Received: 4-May-99 15:46

Zinc	Vanadium	Silver	Nickel	Molybdenum	Lead	Copper	Cobalt	Chromium	Cadmium	Beryllium	Barium	£	ď		
WS	WS	WS	WS	WS	WS	WS	WS	MS	WS	WS	WS	7	3		
6010	6010	6010	6010	6010	6010	6010	6010	6010	6010	6010	6010	raramecer	1		
mod.	mod.	mod.	mod.	mod.	mod.	mod.	mod.	mod.	mod.	mod.	mod.				
_	\	`	_	_	`	g/gu	_	_	g/gn	ng/g	ug/g	-			
126	46	2.6	44	<3	20	ა 5	28	51	0.8	0.6	163			(expected)	Standard
185	31	<0.8	13	^ 3	61	14	υī	23	<0.3	0.9	320	And the second s		SS-1	Repeat

11-May-99

Page: Copy: Set:

0f

227

Don Mills, ON M3C 3K3 45 Green Belt Drive PROCTOR & REDFERN

Attn: John Fairclough Project: 98256

Job:

9952966

PO #:

Received: 4-May-99 15:46

anadium SW 6010 mod. ug/	/Ar	ilver SW 6010 mod. ug/	enum SW	SW 6010 mod. ug/	6010 mod. ug/	6010 mod. ug/	SW 6010 mod. ug/	Parameter		Job: 9952966
184		ω.	<0.8 16		22 6 3	• •	319	soil	SS-1	
192	ν.	<0.8 23	\vdash \land	19 29		<0.3	120	soil	SS-2	
118	. با	<0.8 14	Λ.	14 13	17 4	<0.5	7	soil	SS-3	
448	<0.8 20	<0.8 20	\ 19 3	44 83	4 4 4	. o 4 v	76	soil	SS-4	
190	<0.8 13	<0.8 13	\ > ω ω ω	20 33	17 2	0.04	73	soil	88-5	
رر ^	<0.8 <1	<0.8 <1	\ 0 \ Λ 0 \ Ω	< <u>5</u>	<1 <2	<0.2) (Blank	Statı
121	2.1 43 \	2.1	39	34 23	41 27	0.6	158	(found)	Standard	Status: Final



45 Green Belt Drive M3C 3K3 Don Mills, ON PROCTOR & REDFERN

Project: 98256 Attn: John Fairclough

Dd

Received: 4-May-99 15:46

> Page: Copy:

20

11-May-99

Status:

#

Job: 9952966

on gasoline calibration, using Headspace/GC/FID. TPH-Gas represents total purgeable hydrocarbons (less than C10) based

on diesel calibration, using GC/FID. TPH-Diesel represents total extractable hydrocarbons (C10-C24) based

TPH-Gas+Diesel is the summation of TPH-Gas and TPH-Diesel

arrangements period of 30 days following reporting or as per specific contractual contractual arrangement. cost of the pertinent analyses done unless otherwise agreed upon by procedures. professional standards using accepted testing methodologies and QA/QC All work recorded herein has been done in accordance with normal Philip Analytical is limited in liability to the actual Your samples will be retained by PASC for a

Job approved by:

Signed:

Manager, Gas Chromatography Section Medhat Riskallah, Ph.D., C.Chem.

5735 McAdam Road, Mississanga, Ontario, Canada L.iZ. INO - Tel: (905) 890-8566 - Fax: (905) 890-8575 - Wats, 1-800-263-90-9 PHILIP ANALYTICAL SHARGES CORPORATION

11-May-99

Page: Copy: Set:

 \vdash

0 Hi

H 20 H

M3C 3K3 Don Mills, ON 45 Green Belt Drive PROCTOR & REDFERN

Attn: John Fairclough Project: 98256

Job:

9952966

PO

#

Received: 4-May-99 15:46

ໝ
Õ
μ.

Ø
air
שֿי
H
Ð
02

Status:

Final

	Sample Id SS-1 SS-2 SS-3 SS-4 SS-5 Blank QC Standard (found) QC Standard (expected) Repeat SS-1 Sample Id	
<0.02 <0.02 <0.02 <0.02 <0.02 <0.02 102. %	979 97 33 32 28 73 <10 101 100 91 91D 91D	leavy Oils
<pre><0.04 <0.04 <0.04 <0.04 <0.04 <0.04 <103. % 100. % <0.04</pre>	ug/g 4 PID 4	TPH-Gas+Diesel
<0.02 <0.02 <0.02 <0.02 <0.02 <0.02 102. %	#S-GC/FID #60 <10 52 <10 39 <10 63 <10 270 <10 <10 100 \$450 <10 100 #50 <10 *10 *10 *10 *10 *10 *10 *10 *10 *10	TPH Gas
	460 460 52 39 63 270 <10 105% 450	TPH-D
	HS-GC/PID uq/q <0.02 <0.02 <0.02 <0.02 <0.02 <0.02 102.% 100.% <0.02	enz
	HS-GC/PID ug/g <0.02 <0.02 <0.02 <0.02 <0.02 <0.02 106. % 100. % <0.02	Toluéne

5735 McAdam Road, Mississanga, Ontario, Canada, L7Z 189 - Tel (2015) 890-8566 - Fax: (2015) 890-8575 - Water Esoto 26 (2010) PHILIP ANALYTICAL STRVICTS CORPORATION

CERTIFICATE OF ANALYSIS

HOLD TIME REPORT

Client:(1390) Philip Analytical Services (McAdam), MISSISSAUGA

Reported:25-Jun-1999

Page: 1

Attention:

Mr. Nick Boulton

Purchase Order:

Client Reference: 9954533

Date Received: 24-Jun-1999

Work Order: 59823		Date Received: 24-Jun-1999 Sample Type: Solids				
Analytical Tests	Date Analyzed	Hold Time A		Exceeded	Regulation, Alternative	
99-8016334					Date Sampled:	•
PCB Preparation	24-Jun-1999	7	0		EPA, waters and soils only	
99-B016335					Date Sampled:	
PCB Preparation	24-Jun-1999	7	0		EPA. waters and soils only	
99-B016336					Date Sampled:	
PCB Preparation	24-Jun-1999	7	0		EPA, waters and soils only	
99-8016337					Date Sampled:	
PCB Preparation	24-Jun-1999	7	0		EPA, waters and soils only	
99-B016338					Date Sampled:	
PCB Preparation	24-Jun-1999	7	0		EPA, waters and soils only	
99-B016339					Date Sampled:	
PCB Preparation	24-Jun-1999	7	0		EPA, waters and soils only	
99-B016340					Date Sampled:	
PCB Preparation	24-Jun-1999	7	0		EPA, waters and soils only	
99-B016341					Date Sampled:	
PCB Preparation	24-Jun-1999	7	0		EPA. waters and soils only	
99-B016342				ė	Date Sampled:	
PCB Preparation	24-Jun-1999	7	0		EPA, waters and soils only	

CERTIFICATE OF ANALYSIS

HOLD TIME REPORT

Client:(1390) Philip Analytical Services (McAdam), MISSISSAUGA

Reported:25-Jun-1999

Page: 2

Attention:

Mr. Nick Boulton

Purchase Order:

Client Reference: 9954533

Work Order: 5982					Received: 24-Jun-1999 e Type: Solids	
Analytical Tests	Date Analyzed		Actual Time (in days)	Exceeded	Regulation, Alternative	
99-B016343				÷	Date Sampled:	
PCB Preparation	24-Jun-1999	7	0		EPA, waters and soils only	
99-8016344					Date Sampled:	
PCB Preparation	24-Jun-1999	7	0		EPA, waters and soils only	
99-B016345					Date Sampled:	
PCB Preparation	24-Jun-1999	7	0		EPA. waters and soils only	
99-8016346					Date Sampled:	
PCB Preparation	24-Jun-1999	7	0		EPA, waters and soils only	

CERTIFICATE OF QUALITY CONTROL

Client: Philip Analytical Services (McAdam)

Contact: Mr. Nick Boulton

Matrix: Solids

25-Jun-1999 59823 Date Reported: Work Order:

Client Reference: 9954533

	OC F1ag	8
	Duplicate Result	6.1
Duplicate	Original Result	6.5
	Upper Duplicate Original Duplicate QC Limit ID Result Result Flag	99-8016334 6.5
	Upper Limit	3.5
_		1.7
Matrix Spike	Target	2.6
Mat	Result	
		75.0 125.0 99-8016334 2.1
very	Upper Limit	125.0
Process % Recovery	Lower Upper Limit Limit	75.0
Proce		76.67
Process Blank	Upper Limit	< 0.05 0.01
Process	Units Result Limit	< 0.05
	Units	mg/kg
	RDL	0.005 mg/kg
	Parameter	Total PCB (Solid)

CERTIFICATE OF ANALYSIS

Client:(1390) Philip Analytical Services (McAdam), MISSISSAUGA

Reported: 25-Jun-1999

Page: 2

Attention:

Mr. Nick Boulton

Client Reference: 9954533 Work Order:

59823

Purchase Order:

Date Received: 24-Jun-1999

Sample Type:

Solids

Sample #

Test

Result

Units

RDL

Comment

99-B016339

Sample Description: SS-23

Date & Time Sampled:

0.005

Aroclor 1242

Total PCB (Solid) SURROGATE STANDARD RECOVERIES

Decachlorobiphenyl

Unavailable %

99-B016340

Sample Description: SS-24

Date & Time Sampled:

Total PCB (Solid)

2700

60.

mg/kg

mg/kg

0.005 Aroclor 1242

SURROGATE STANDARD RECOVERIES

Decachlorobiphenyl Unavailable %

99-B016341

99-B016342

Sample Description: SS-25

SURROGATE STANDARD RECOVERIES

Date & Time Sampled:

Total PCB (Solid)

16.

mg/kg

X

0.005

Aroclor 1242

Decachlorobiphenyl

Sample Description: SS-26

Date & Time Sampled:

Total PCB (Solid)

550

mq/kg

0.005

Aroclor 1242

SURROGATE STANDARD RECOVERIES Decachlorobiphenyl

Unavailable

Unavailable

99-B016343

Sample Description: SS-27

Date & Time Sampled:

Total PCB (Solid)

0.96

mg/kg

0.005

SURROGATE STANDARD RECOVERIES Decachlorobiphenyl

Unavailable

EXPLANATION OF CODES:

RDL Reporting Detection Limit

CERTIFICATE OF ANALYSIS

Client:(1390) Philip Analytical Services (McAdam), MISSISSAUGA

Reported: 25-Jun-1999

RDL

Page: 3

Attention:

Mr. Nick Boulton

Client Reference: 9954533

Work Order:

59823

Test

Purchase Order:

Date Received: 24-Jun-1999

Sample Type:

Solids

Sample #

Comment

99-B016344

Sample Description: SS-28

Date & Time Sampled:

Units

Total PCB (Solid)

< 0.5

Result

mg/kg

0.005

SURROGATE STANDARD RECOVERIES

Decachlorobiphenyl

Unavailable

%

99-B016345

Sample Description: SS-29

Date & Time Sampled:

Total PCB (Solid)

0.91 SURROGATE STANDARD RECOVERIES

mg/kg

0.005

Decachlorobiphenyl

Unavailable

%

99-B016346

Sample Description: SS-30

Date & Time Sampled:

Total PCB (Solid)

7.3

mg/kg

0.005

Aroclor 1242

SURROGATE STANDARD RECOVERIES Decachlorobiphenyl

Unavailable

%

EXPLANATION OF CODES RDL Reporting Detection Limit

CERTIFICATE OF ANALYSIS

Client:(1390) Philip Analytical Services (McAdam), MISSISSAUGA

Reported: 25-Jun-1999

Page: 1

Attention: Mr. Nick Client Reference: 9954533

Mr. Nick Boulton

Purchase Order:

Date Received: 24-Jun-1999

Work Order:

59823

Sample Type: Solids

Sample # Test Result Units RDL Comment

99-8016334	Sample Description: SS-18		Date	e & Time Sa	mpled:	
	Total PCB (Solid) SURROGATE STANDARD RECOVER:	6.5	mg/kg	0.005	Aroclor 1242	
	Decachlorobiphenyl	Unavailable	%			
99-B016335	Sample Description: SS-19		Date	e & Time Sa	mpled:	
	Total PCB (Solid) SURROGATE STANDARD RECOVERI	13.	mg/kg	0.005	Aroclor 1242	
	Decachlorobiphenyl	Unavailable	*			
99-8016336	Sample Description: SS-20		Date	& Time San	mpled:	
	Total PCB (Solid) SURROGATE STANDARD RECOVERI	16.	mg/kg	0.005	Aroclor 1242	
	Decachlorobiphenyl	Unavailable	%			
99-B016337	Sample Description: SS-21		Date	& Time Sar	mpled:	
	Total PCB (Solid) SURROGATE STANDARD RECOVERI	10.	mg/kg	0.005	Aroclor 1242	
	Decachlorobiphenyl	Unavailable	%			
99-B016338	Sample Description: SS-22		Date	& Time San	npled:	
	Total PCB (Solid)	15.	mg/kg	0.005	Aroclor 1242	
	SURROGATE STANDARD RECOVERI Decachlorobiphenyl	ES Unavailable	2			

EXPLANATION OF CODES:

RDL Reporting Detection Limit



CERTIFICATE OF ANALYSIS

HOLD TIME REPORT

Client:(1390) Philip Analytical Services (McAdam), MISSISSAUGA

Reported:29-Jun-1999

Page: 2

Attention:

Mr. Nick Boulton

Purchase Order:

Client Reference: 9954486 Work Order: 59905	o doutton			Date	nase Order: Received: 28-Jun-1999 e Type: Solids
Analytical Tests	Date Analyzed	Hold Time (in days)	Actual Time (in days)	Exceeded	Regulation, Alternative
99-B016634					Date Sampled: 22-Jun-1999
PCB Preparation	28-Jun-1999	7	6		EPA, waters and soils only
99-B016635					Date Sampled: 22-Jun-1999
PCB Preparation	28-Jun-1999	7	6		EPA, waters and soils only
99-B016636					Date Sampled: 22-Jun-1999
PCB Preparation	28-Jun-1999	7	6		EPA, waters and soils only

CERTIFICATE OF ANALYSIS

HOLD TIME REPORT

Client:(1390) Philip Analytical Services (McAdam), MISSISSAUGA

Reported:29-Jun-1999

Page: 1

Attention:

| Work Order:

Mr. Nick Boulton

Client Reference: 9954486

59905

Purchase Order:

Date Received: 28-Jun-1999

Sample Type: Solids

Analytical Tests	Date Analyzed	Hold Time Actual Time (in days) (in days)	Exceeded	Regulation, Alternative
99-B016625				Date Sampled: 22-Jun-1999

_		(10)	i udys) (iii	uays)	
	99-8016625				Date Sampled: 22-Jun-1999
	PCB Preparation	28-Jun-1999	7	6	EPA, waters and soils only
	99-B016626				Date Sampled: 22-Jun-1999
	PCB Preparation	28-Jun-1999	7	6	EPA, waters and soils only
	99-B016627				Date Sampled: 22-Jun-1999
	PCB Preparation	28-Jun-1999	7	6	EPA, waters and soils only
	99-B016628				Date Sampled: 22-Jun-1999
	PCB Preparation	28-Jun-1999	7	6	EPA, waters and soils only
	99-8016629				Date Sampled: 22-Jun-1999
	PCB Preparation	28-Jun-1999	7	6	EPA, waters and soils only
	99-B016630				Date Sampled: 22-Jun-1999
	PCB Preparation	28-Jun-1999	7	6	EPA, waters and soils only
	99-B016631				Date Sampled: 22-Jun-1999
	PCB Preparation	28-Jun-1999	7	6	EPA, waters and soils only
	99-B016632			٠	Date Sampled: 22-Jun-1999
	PCB Preparation	28-Jun-1999	7	6	EPA, waters and soils only
	99-B016633				Date Sampled: 22-Jun-1999
	PCB Preparation	28-Jun-1999	7	6	EPA, waters and soils only

CERTIFICATE OF QUALITY CONTROL

Client: Philip Analytical Services (McAdam) Contact: Mr. Nick Boulton

Matrix: Solids

Date Reported: 29-Jun-1999

Work Order: 59905

Client Reference: 9954486

			Process Blank	Blank	Proce	Process % Recovery	overy		Mat	Matrix Spike	(D			Duplicate		
	 -	 5 t				Lower	Upper	:			1	,		Original [Ouplicate	8
Parameter	- RDL	Units	Result Limit	1	Result Limit	Limit	Limit	Spike ID	Result	Result Target Limit		Limit	D	Result	ID Result Result Flag	Flag
Total PCB (Solid)	0.005	mg/kg	< 0.05 0.01	0.01	83.33	75.0	125.0						99-B016625 < 0.5 < 0.5 B	< 0.5	< 0.5	B
The second secon		<u> </u>	-												-	11

QC Flag(s) pertain to B-Process Blank, R-Process % Recovery, S-Matrix Spike and/or D-Duplicate na Denotes Not Applicable



Ontario Environmental & Safety Network Ltd 530A Easichester Ave. St. Catharines, ON L2M 7P3

1-888-271-2111

facsimile transmittal

To:	Jon A	rsenault, (iartner Lee	Limited		Fax:	(905)	688-1219	
From:	OESN	Ltd., To	dd M. Jeffe	.		Date:	2/5/99)	
Re:	Samp	le Analysi	s IMICO			Pages.	- 1		
cc:	none			**************************************					
☑ Unge	int	Ø For Re	view [) Please Comment	□ Ple	ase Roç	жy	O Pleases F	iacycle
۵	· · · · · · · · · · · · · · · · · · ·		8	•	9	8	PROCESSION AND ADDRESS OF THE PROCES	0	<u> </u>
Sample	results	from IMI	CO. Materi	al is non asbestos.	GL-1	(Su	mple	(OI	

If you have any questions please do not hesitate to call.

Sincerely,



December 7, 1998

Philip Services 5735 McAdam Road Mississauga, Ontario L4Z 1N9

Attention:

Mr. Dave Harrison

Dear Mr. Harrison:

RE:

Bulk Sample Analysis

Laboratory Reference Number: b14922 - 1998

Please find attached the results of our analysis of one bulk sample submitted on December 4, 1998 for determination of asbestos content by Polarized Light Microscopy and Dispersion Staining.

Sample preparation and analytical procedures are in compliance with the Code for the Determination of Asbestos from Bulk Insulation Samples, dated the 23rd of August, 1985 and issued by the Occupational Health and Safety Division of the Ontario Ministry of Labour, and U.S. EPA Method 600/R-93/116 dated July, 1993. Asbestos fibres are identified by a combination of morphology, colour, refractive index, extinction, sign of elongation, birefringence and dispersion staining colours. A visual estimate is made of the volume percentage of asbestos present. The lower limit of reliable quantitation is estimated to be 0.5%. A reported concentration of Trace indicates the presence of confirmed asbestos in a quantity limited to only a few fibres or fibre bundles in an entire sample. Multiple phases within a sample are analyzed separately. A total of two analyses were performed.

All bulk samples submitted to this laboratory for asbestos analysis are retained for a minimum of one year. Samples may be retrieved, upon request, for re-examination at any time during that period.

Pinchin Environmental Ltd. is accredited by the National Institute of Standards and Technology, National Voluntary Laboratory Accreditation Program (NVLAP) for selected test methods for the identification of asbestos in bulk samples.

This test report relates only to the items tested.

If you have any questions, please feel free to contact me.

Yours truly,

Karen Slayer ULaboratory Manager

Pinchin Environmental Ltd.

RECEIVED

UEC 17 1998

PROCTOR & REDFERN

/nc

NOTE:

This test report may not be reproduced, except in full, without the written approval of the laboratory. The client may not use this report to claim product endorsement by NVLAP.



5749 Coopers Avenue Mississauga, Ontario L4Z 1R9

BULK SAMPLE ANALYSIS

PROJECT NAME: Philip Services #9859245

PREPARED FOR: Dave Harrison

Dave Harrison Philip Services

5735 McAdam Road Mississauga, Ontario L4Z 1N9

LAB REFERENCE No: b14922 - 1998

DATE: December 7, 1998

PAGE: 1 of 1

SAMPLE	SAMPLE	% COMPOSITION (VISUAL ESTIMATE)	/ISUAL ESTIMATE)	
IDENTIFICATION	DESCRIPTION	ASBESTOS	OTHER	COMMENTS
C-17 Roof Sample	2 Phases: a) Tar impregnated paper.	None detected	Cellulose 25-E	25-50% Layers of cellulose 50-75% paper are present on
	b) Homogeneous, black, tar material.	Chrysotile 0.5-5% Tar	^	the surface of this sample.

ANALYST: MICAL WEGOOME



INDUSTRIAL HYGIENE

ENVIRONMENTAL TESTING

• EPA/NVLAP 101262-0

AIHA ACCREDITATION NO. 8707

NY DOH 10903
PA DER 06-353

• NJ DEP 77678

ANALYTICAL REPORT

Client:

Philip Analytical Services-Mississauga

Project:

179117

Report to:

Nick Boulton

Received: Reported:

17-FEB-99 17-FEB-99

Barringer Laboratories 5735 McAdam Road

Mississauga ON L4Z 1N9

Project Description:

Project #9950954

Tracking #SC-99-0101

Sampled: 16-FEB-99

PERCENT(%) BY VOLUME

DATE

<u>ANALYST</u>

AS-1

Lab Sample: 1346671

Bulk Identification

Asbestos present

17-FEB-99

BSB

Sample description: Homogeneous, brown soil.

ASBESTOS

Chrysotile: 3

FIBROUS

Cellulose: 2

NON-FIBROUS

Calcite: 27

Pumice: 20

Vermiculite: 20

Other: 28

Analytical Method: EPA/600/R-93/116 (July 1993)

Reported results have been determined from the sample submitted to the laboratory.



PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON

Page: Copy: 1 of 1

M3C 3K3

Attn: John Fairclough

Project: 98256

Received: 8-Dec-98 16:57

PO #:

Job: 9859363

Status: Final

Swab Samples

	Sample	e Id	PCB's GC/ECD ug/swab	00	DCBP GC/ECD Recove	
SB-	1		<0.50		_	
SB-	3		4.80		_	
SB-	6		<0.50		_	
SB-	7		<0.50		_	
Bla	nk		<0.05		117.	%
QC	Standard	(found)	99.0%		114.	%
QC	Standard	(expected)	100. %		100.	%



PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3

Page:

2 1 of 1

2

Set:

Copy:

Attn: John Fairclough

Project: 98256

Job: 9859363

Received:

8-Dec-98 16:57

PO #:

Status:

Final

Concrete Samples

Sample	e Id	PCB's GC/ECD ug/g	DCBP GC/ECD % Recove:	ry
RS-4		2.23	108.	%
Blank		<0.05	103.	%
QC Standard	(found)	920%	99.0	કૃ
QC Standard	(expected)	100.\%	100.	%
Repeat		2.27	108.	왕



PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3

Page: Copy: 1 of

Attn: John Fairclough

Received: 8-Dec-98 16:57

Project: 98256

PO #:

Job: 9859363

Status: Final

- DCBP = Decachlorobiphenyl (surrogate standard for PCBs)

- The PCBs detected in sample SB-3 (composite of 2 swabs) and sample RS-4 is mostly Aroclor 1242.
- The swab sample extracts were diluted by a factor of 10 due to the presence of interfering materials. The MDLs have been adjusted accordingly.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

Job approved by:

Signed:

Medhat Riskallah, Ph.D., C.Chem.



Final

Page:

Copy: 2 of

PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3

Attn: John Fairclough

Project: 98256

Job: 9859550

PO #:

Received: 14-Dec-98 17:59

Status:

Rock samples

		, , , , , , , , , , , , , , , , , , ,
Sample Id	PCB's GC/ECD ug/g	DCBP GC/ECD % Recovery
RS-5	65.8	·
RS-6	0.63	94.0 %
RS-7	31,6	
RS-8	11/.4	
RS-10	12.3	
Blank	<0.05	99.0 %
QC Standard (found)	84.0%	94.0 %
QC Standard (expected)	100. %	100. %
Repeat RS-5	75.4	

- DCBP = Decachlorobiphenyl (surrogate standard for PCBs)
- Surrogate standard recoveries are not reported for samples requiring dilutions
- The PCBs detected in samples RS-5, RS-6 and RS-8 is mostly weathered 1016. The PCBs detected in samples RS-7 and RS-10 is mostly 1242.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QCprocedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

Job approved by:

Signed:

1. Rishald

Medhat Riskallah, Ph.D., C.Chem. Manager, Gas Chromatography Section



Page:

Copy:

2 of

PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3

Attn: John Fairclough

Project: 98256

Received: 14-Dec-98 18:00

PO #:

Job: 9859551

Status:

Final

Oil	Samp	les
-----	------	-----

Sample Id	PCB's GC/ECD ug/g	DCBP GC/ECD % Recover	Y
RS-11 Blank	<1.00 <1.00	106. 115.	ુ અ અ
QC Standard (found)	111. %	109.	ું જ
QC Standard (expected)	100.%	100.	%
Repeat RS-11	<1.00	104.	%

- DCBP = Decachlorobiphenyl (surrogate standard for PCBs)

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

Job approved by:

Signed:

M. Riskells

Medhat Riskallah, Ph.D., C.Chem.



Page:

Copy: 1 of

PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3

Attn: Joe Young Project: 98256

Received: 21-Dec-98 13:04

PO #:

Job: 9859762

Status: Final

Soil samples

	PCB's	DCBP
	GC/ECD	/GC/ECD
Sample Id	ug/g	% Recovery
	/	
RS-21	<0.05	104. %
RS-12	<0.05	108. %
RS-13	<0,05	97.0 %
RS-14	< 0 . 0 5	95.0 %
RS-15	0.05</td <td>95.0 %</td>	95.0 %
RS-16	≮0.05	95.0 %
RS-17	/<0.05	100. %
RS-18	/ <0.05	104. %
RS-19	/ <0.05	102. %
RS-20	<0.05	103. %
Blank	<0.05	98.0 %
QC Standard (found)	87.0%	100. %
QC Standard (expected)	100. %	100. %
Repeat RS-21	<0.05	101. %

- DCBP = Decachlorobiphenyl (surrogate standard for PCBs)
- The samples contain early eluting material that may be severely weathered PCBs. Confirmation of PCBs by way of GC/MS analysis may be required.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

Joh) a	nr	rc	377	ď	hv	
$\circ \circ \iota$, a	\sim	, ± C	, , , =	: •	\mathbf{D}^{V}	-

Signed:

M. Rishellh

Medhat Riskallah, Ph.D., C.Chem. Manager, Gas Chromatography Section



29-Jan-99

PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3

Page:

Received: 22-Jan-99 16:27

Copy: 1 of

Attn: John Fairclough

Project: 98256

PO #:

Job: 9950353 Final Status:

Swab Samples

Sample Id	PCB's GC/ECD ug/swab	DCBP GC/ECD % Recovery
SB-8	<0.05	81.0 %
SB-9	0.13	80.0 %
Blank	<0.05	101. %
QC Standard (found)	108. %	107. %
QC Standard (expected)	100. %	100. %

- DCBP = Decachlorobiphenyl (surrogate standard for PCBs)
- The PCBs detected in swab sample SB-9 is a mixture of Aroclor 1254 and 1260.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

Job approved by:

Signed:

Medhat Riskallah, Ph.D., C.Chem.



2-Mar-99

PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3

Page: Copy: 1 of

Attn: John Fairclough

Project: 98256

Received: 25-Feb-99 18:34

PO #:

Job: 9951246

Status: Final

Soil samples

Sample Id	PCB's GC/ECD ug/g	DCBP GC/ECD % Recover	ΞY
RS-23	0/63	100.	of of of of of of
RS-24	<0.05	100.	
Blank	<0.05	106.	
QC Standard (found)	94.0%	97.0	
QC Standard (expected)	100.%	100.	
Repeat RS-23	0.57	108.	

- DCBP = Decachlorobiphenyl (surrogate standard for PCBs)
- The PCBs detected in sample RS-23 is Aroclor 1242.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

Job approved by:

Signed:

Modhat Bighallah Bh B G Ghan

Medhat Riskallah, Ph.D., C.Chem. Manager, Gas Chromatography Section



17-May-99

PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3

Page: Copy: 1 of

Received: 14-May-99 09:48

Attn: John Fairclough

Project: 98256

PO #:

Job: 9953284 Status: Final

	So:	il samples
	PCB's GC/ECD	DCBP GC/ECD
Sample Id	<u>ug/g</u> 9	Recovery
SS-8 Blank QC Standard (found) QC Standard (expected) Repeat SS-8	353. <0.05 92.0% 1/00. % 354.	111. % 91.0 % 82.0 % 100. % 92.0 %

- DCBP=Decachlorobiphenyl(surrogate standard for PCBs).
- The PCBs detected in the sample is Aroclor 1242.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

Job approved by:

Signed:

Mr Rishall Medhat Riskallah, Ph.D., C.Chem.



19-May-99

Page:

3

Copy:

py: 1 of

Final

PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3

Attn: John Fairclough

Project: 98256

Job: 9953367

PO #:

Received: 17-May-99 16:46

Status:

Concrete Samples

Sample	e Id	PCB's GC/ECD ug/g
CS-9 CS-10 CS-11 CS-12 CS-13 CS-14 Blank QC Standard	(found)	19.3 2.48 2.03 3.58 2.37 3.73 <0.05 98.0%
QC Standard QC Standard Repeat CS-9	· · · · /	100. % 19.5

- The PCB's detected in the samples is Aroclor 1232.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

Job approved by:

Signed:

M. Rishall Medhat Riskallah, Ph.D., C.Chem.



21-May-99

Page:

Copy:

1 of

PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3

Attn: John Fairclough

Project: 98256

PO #:

Job: 9953370

Status: Final

Received: 17-May-99 17:02

	So	oil samples
	PCB's GC/ECD	DCBP GC/ECD
Sample Id	ug/g	<pre>% Recovery</pre>
SS-9 SS-10 SS-9 Spiked Blank QC Standard (found) QC Standard (expected) Repeat SS-9	1.13 1.14 112. % <0.05 110. % 100. % 1.01	94.0 % 87.0 % 88.0 % 100. % 99.0 % 100. % 89.0 %

- DCBP= Decachlorobiphenyl (surrogate standard for PCB's)
- The PCB's detected in the samples is Aroclor 1242.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

Job approved by:

Signed:

M. Rishall

Medhat Riskallah, Ph.D., C.Chem. Manager, Gas Chromatography Section



Page: Copy:

1 of

PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3

Attn: John Fairclough

Project: 98256

Received: 31-May-99 15:49

PO #:

Job: 9953758

Status: Final

Concrete Samples

Sample Id	PCB's GC/ECD ug/g	DCBP GC/ECD % Recovery
CS-24	<0.05	92.0 %
CS-25	<0.05	84.0 %
CS-26	1.03	115. %
CS-27	0.12	85.0 %
CS-28	0.75	118. %
CS-29	1.21	114. %
Blank	<0.05	99.0 %
QC Standard (found)	124. %	89.0 %
QC Standard (expected)	100. %	100. %
Repeat CS-24	<0.05	94.0 %

- DCBP: Decachlorobiphenyl (surrogate standard for PCB's).
- The PCBs detected in sample CS-26 is Aroclor 1016.
- The remaining samples contain Aroclor 1242.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

Job approved by:

Signed:

M-Risheld

Medhat Riskallah, Ph.D., C.Chem. Manager, Gas Chromatography Section



PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3 Page:

-

Copy:

2 of

Attn: John Fairclough

Project: 98256

PO #:

Job: 9953760

Status:

Received: 31-May-99 17:09

Final

	/ Wat	er Samples
	PCB's GC/ECD	DCBP GC/ECD
Sample Id	ug/L	% Recovery
WS-1 Blank	6.82 <0.05	80.0 % 93.0 %
QC Standard (found) QC Standard (expected) Repeat WS-1	111. % 100. % 6.86	92.0 % 100. % 80.0 %

- DCBP-Decachlorobiphenyl (Surrogate Standard for PCB's)
- The PCB's detected in the water sample is Aroclor 1016.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

Job approved by:

Signed:

Medhat Riskallah, Ph.D., C.Chem.



PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3 Attn: John Fairclough Project: 98256

Received: 9-Jun-99 15:00

121

of

Page: Copy: Set:

11-Jun-99

Job: 9954065

PO #:

Final

Status:

Concrete Samples Recovery GC/ECD DCBP 109. 108. % 105.% <0.05 PCB/s GC//ECD 1620. 2980. 1650. مط/ط QC Standard (expected) (found) Sample Id Repeat BH99-1-1 QC Standard BH99-1-1 BH99-2-1 Blank

3



5735 McAdam Road, Mississauga, Ontario, Canada L.f.Z.1N9 - Tel. (905) 890-8566 - Fax: (905) 890-8575 - Wats; 1-800-263-9040

11-Jun-99

οŧ

Copy: Page:

Set

222

Status:

Final

9-Jun-99 15:00

Received:

9954065 Job:

Attn: John Fairclough

Project: 98256

45 Green Belt Drive

Don Mills, ON

3K3

M3C

PROCTOR & REDFERN

PHILD SERVICES

PO #:

Soil samples

GC/ECD PCB's

Sample Id

BH99-1-2 BH99-2-2 BH99-3-1 BH99-4-1 BH99-4-2

Recovery GC/ECD ng/g

DCBP

1113.

0.14

17.0 22.2 7.12 1/18

101.

24.7

BH99-6-2 BH99-7-1 BH99-8-1 BH99-S-2

BH99-5-1

109.

4.90 8.69

120. %

Spiked BH99-1-2

Blank

110. 109.

> <0.05 105. %

108. 100. %

100. 115.

(found)

QC Standard (expected) Repeat BH99-1-2 QC Standard

PHILIP ANALYTICAL SERVICES CORPORATION



Page:

of Copy:

m 0

Attn: John Fairclough Project: 98256

45 Green Belt Drive PROCTOR & REDFERN

Don Mills, ON

M3C 3K3

9-Jun-99 15:00 Received:

∵

<u>Б</u>О

Final

Status:

9954065 Job: DCBP-Decachlorobiphenyl (Surrogate Standard for PCB's)

The PCB's detected in the samples is Aroclor 1242.

No surrogate recoveries were reported for samples requiring dilution.

professional standards using accepted testing methodologies and QA/QC Philip Analytical is limited in liability to the actual period of 30 days following reporting or as per specific contractual Your samples will be retained by PASC for cost of the pertinent analyses done unless otherwise agreed upon by All work recorded herein has been done in accordance with normal arrangement. arrangements. procedures. contractual

Job approved by:

Signed:

M. Kis halled

Manager, Gas Chromatography Section Medhat Riskallah, Ph.D., C.Chem

 \odot



PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3

Page: Copy: 1 of

Attn: John Fairclough

Project: 98256

Received: 14-Jun-99 16:41

Job: 9954219 Status: Final

PO #:

	S	oil samples
	PCB's GC/ECD	DCBP GC/ECD
Sample Id	ug/g/	% Recovery
BH99-1-3 BH99-2-4 BH99-2-4 spiked Blank QC Standard (found) QC Standard (expected) Repeat BH99-1-3	<0.05 0.33 86.0% <0.05 97.0% 100.% <0.05	92.0 % 101. % 91.0 % 102. % 94.0 % 100. % 91.0 %

- DCBP= Decachlorobiphenyl(surrogate standard for PCB's).
- The PCB's detected in the sample BH99-2-4 is Aroclor 1242.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

Job approved by:

Signed:

Medhat Riskallah, Ph.D., C.Chem.



Final

PROCTOR & REDFERN
45 Green Belt Drive
Don Mills, ON
M3C 3K3

Page: Copy:

1 of

M3C 3K3

Attn: John Fairclough

Project: 98256

Job: 9954346

PO #:

Received: 17-Jun-99 16:07

Status:

.....

Soil samples

	, 50	orr sambres
Sample Id	PCB's GC/ECD ug/g	DCBP GC/ECD % Recovery
BH99-8-2 BH99-8-2 Spiked Blank	0.68 99.0% <0.05	86.0 % 84.0 % 90.0 %
QC Standard (found) QC Standard (expected)	107. % 100. %	84.0 % 100. %
Repeat BH88-8-2	0.68	85.0 %

- DCBP=Decachlorobiphenyl(surrogate standard for PCBs).
- The PCBs detected in the sample is Aroclor 1242.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

Job approved by:

Signed:

Medhat Riskallah, Ph.D., C.Chem.



PROCTOR & REDFERN 45 Green Belt Drive

Don Mills, ON

M3C 3K3

Attn: John Fairclough Project: 98256

Job: 9954585

Received: 24-Jun-99 13:40

121

οŧ

Page: Copy: Set:

28-Jun-99

PO #:

Concrete Samples

Final

Status:

% Recovery i 102. 72.0 100. GC/ECD DCBP <0.05 1/07. % 0.00 0.00 0.24 84.1 100. GC/ECD PCB's b/bn QC Standard (expected) QC Standard (found) Sample Id Repeat CS-34 CS-35 CS-36 Blank CS-34

G



45 Green Belt Drive PROCTOR & REDFERN Don Mills, ON M3C 3K3 Attn: John Fairclough Project: 98256

9954585

Job:

PO #:

Received: 24-Jun-99 13:40

Final Status:

200

οĘ

Н

Copy: Page:

Set

28-Jun-99

Soil samples

% Recovery 102. 72.0 100. GC/ECD DCBP 40.05 107. % 100. % 972. 97/3. GC/ECD PCB's /b/bn OC Standard (expected) Repeat SS-32 QC Standard (found) Sample Id Blank SS-32

Phulip Assay from Strands Corporation

5735 M. Adin Read, Mississanga, Ontario, Canada, LoZ 1N9 - Tel. (005) 890/8566 - Fax. (205) 890/8575 - Wars, 1209/95329640

Page:

ð Н Copy:

m 0

Attn: John Fairclough

45 Green Belt Drive PROCTOR & REDFERN

Don Mills, ON

M3C 3K3

Received: 24-Jun-99 13:40

Project: 98256

.. # ЪО

Status

9954585 Job: DCBP=Decachlorobiphenyl (surrogate standard for PCBs)

No surrogate recoveries were reported for samples requiring dilution.

The PCBs detected in samples CS-34 and SS-32 is Aroclor 1016. The PCBs detected in CS-35 and CS-36 is a mixture of Aroclors

1016 and 1260.

standards using accepted testing methodologies and QA/QC Philip Analytical is limited in liability to the actual period of 30 days following reporting or as per specific contractual arrangement. Your samples will be retained by PASC for cost of the pertinent analyses done unless otherwise agreed upon by All work recorded herein has been done in accordance with normal arrangements. professional procedures. contractual

Job approved by:

Signed:

Vuz kue Comone to



7-Jul-99

Final

PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3

Page: Copy: 2 of

Received: 5-Jul-99 15:29

Status:

Attn: John de Vries

Project: 98256

PO #:

Job: 9954844

Soil samples

Sample Id	PCB's GC/ECD ug/g	DCBP GC/ECD % Recovery
SS-33	64.7	
SS-34	/10.7	
SS-36	/ 23.3	
SS-37	1.24	88.0 %
SS-38	<5.00	
SS-39	<5.00	
Blank	<0.05	97.0 %
QC Standard (found)	/ 117. %	95.0 %
QC Standard (expected)	/ 100.%	100. %
Repeat SS-33	66.2	<u> </u>

- DCBP= Decachlorobiphenyl (surrogate standard for PCB's)
- The PCB's detected in the samples is Aroclor 1242.
- No surrogate recovery was reported for samples requiring dilution.
- Samples SS-38 and SS-39 were diluted by a factor of 100 due to the presence of interfering material. The M.D.L. was corrected accordingly.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

J	ob	apı	pr	OV	ed	by:	
---	----	-----	----	----	----	-----	--

Signed:

Medhat Riskallah, Ph.D., C.Chem. Manager, Gas Chromatography Section





PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3 Page: 1 Copy: 1 of 1 Set: 1

Attn: John De Vries

Received: 6-Jul-99 13:54

Project: E098256

PO #:

Job: 9954887

Status: Final

	S	Soil samples	
	PCB s	DCBP	
a	GC/ECD	GC/ECD	
Sample Id	ug/g	<pre>% Recovery</pre>	
CS-37	0.45	122. %	
CS-38	0.14		
CS-39	<0.05		
SS-40	0.10		
SS-41	0.54		
SS-42	<0.05		
SS-43	0.33		
SS-44	<0.05		
SS-45	<0.05		
SS-46	<0.05		
CS-38 Spiked	95.0%		
Blank	<0.05		
QC Standard (found)	117. %		
QC Standard (expected)	100. %		
Repeat CS-37	0.49		



8-Jul-99

Page:

Copy: 1 of

PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3

Attn: John De Vries Project: E098256

Received: 6-Jul-99 13:54

PO #:

Job: 9954887 Status: Final

- DCBP=Decachlorobiphenyl(surrogate standard for PCBs).

- The PCB's detected in the samples is Aroclor 1242.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and OA/OC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

Job approved by:

Signed:

Medhat Riskallah, Ph.D., C.Chem.



PROCTOR & REDFERN LIMITED 80 King St., 2nd Floor St. Catharines, ON L2R 7G1

12-Jul-99

Page:

Copy: 1 of 2

Attn: John De Vries

Project:

Received: 8-Jul-99 18:13

PO #: EO 98342

Job: 9954988

Status:

Final

	Soi:	l samples
	PCB's GC/ECD	DCBP GC/ECD
Sample Id	<u>ug/g / %</u>	Recovery
SS-47 Blank QC Standard (found) QC Standard (expected) Repeat	5,78 <0.05 117. % 100. % 5.99	107. % 116. % 100. %

- DCBP= Decachlorobiphenyl (surrogate standard for PCB's)
- The PCB's detected in the sample is Aroclor 1242.
- No surrogate recovery was reported due to sample dilution.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

Job approved by:

Signed:

Medhat Riskallah, Ph.D., C.Chem.



15-Jul-99

Page: Copy: 1 of

PROCTOR & REDFERN LIMITED 80 King St., 2nd Floor St. Catharines, ON L2R 7G1

Attn: John De Vries

Project:

Received: 13-Jul-99 18:41

PO #: EO 08256

Job: 9955119

Status: Final

	_/ So	oil samples
	PCB's GC/ECD	DCBP GC/ECD
Sample Id	ug/g	<pre>% Recovery</pre>
CS-48	18.3	
Blank	<0.05	88.0 %
QC Standard (found)	86.0%	91.0 %
QC Standard (expected)	100. %	100. %
Repeat CS-48	18.7	

- DCBP-Decachlorobiphenyl (Surrogate Standard for PCB's)
- The PCB's detected in the sample is Aroclor 1242.
- No surrogate recoveries were reported for samples requiring dilution.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

Job approved by:

Signed:

Medhat Riskallah, Ph.D., C.Chem.



PROCTOR & REDFERN LIMITED 80 King St., 2nd Floor St. Catharines, ON L2R 7G1 16-Jul-99

Page:

]

Copy: 2 of 2

Attn: John De Vries

Project:

Received: 14-Jul-99 13:48

PO #: EO 98256

Job: 9955136

Status: Final

	50	oir sambies
	PCB's	DCBP
	GC/ECD	GC/ECD
Sample Id	<u>ug/g</u>	<pre>% Recovery</pre>
SS-50	19.9	
Blank	<0.05	85.0 %
QC Standard (found)	89.0%	87.0 %
QC Standard (expected)	100√ %	100. %
Repeat SS-50	20.1	

- DCBP-Decachlorobiphenyl (Surrogate Standard for PCB's)
- The PCB's detected in the sample is Aroclor 1242.
- No surrogate recoveries are reported for samples requiring dilution.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

Job approved by:

Signed:

Medhat Riskallah, Ph.D., C.Chem.

M. Rishellh



16-Jul-99

PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3 Page: Copy: 1 of

Attn: John De Vries/John Fairclough Received: 14-Jul-99 16:06

Project: PO #: E098256

Job: 9955156 Status: Final

	Ro	ck samples
	PCB's GC/ECD	DCBP GC/ECD
Sample Id	<u>ug/g / </u> 9	k Recovery
CS-43 CS-47 CS-52 Blank QC Standard (found) QC Standard (expected) Repeat CS-43	46.5 440. 0.95 <0.05 89.0% 100. %	85.0 % 87.0 % 100. %

- DCBP= Decachlorobiphenyl (surrogate standard for PCB's)
- The PCB's detected in the samples is Aroclor 1242.
- Surrogate recoveries were not reported for samples requiring dilution.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

Job approved by:

Signed:

Wedlet Dishallah Di Da G Gla

Medhat Riskallah, Ph.D., C.Chem. Manager, Gas Chromatography Section



45 Green Belt Drive PROCTOR & REDFERN

Don Mills, ON

M3C 3K3

20-Jul-99

Page:

οĘ Copy: Set:

H 2 H

Attn: John De Vries/John Fairclough Project:

9955157

Job:

PO #: E098256

Received: 14-Jul-99 16:07

Status:

Final

Rock samples

GC/ECD DCBP % GC/ECD PCB's ng/g Sample Id

Recovery

86.0 86.0 0.16 0.10 <0.05 112. %

100. 104. 100. 0.15

QC Standard (found) QC Standard (expected) Repeat CS-40

Blank

CS-40 CS-42 14 -



PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON

M3C 3K3

Received: 14-Jul-99 16:07 PO #: E098256 Attn: John De Vries/John Fairclough Project:

9955157 Job:

Status:

Final

200

o£

Н

Page: Copy:

20-Jul-99

Concrete Samples

DCBP GC/ECD % Recovery	92.0%	85.0 %	85.0 %	87.0 %	89.0%	!!	i i	100.	104. %	100. %
PCB's GC/ECD ug/g	0.65	0.23	0.09	0.19	0.16	188.	48.9	<0.05	112. %	100.%
pI .									(found)	(expected)
Sample Id	CS-41	CS-44	CS-45	CS-46	CS-49	CS-50	CS-51	Blank	QC Standard	QC Standard



45 Green Belt Drive PROCTOR & REDFERN

Don Mills, ON

M3C 3K3

20-Jul-99

Page:

οĘ Copy:

3

Received: 14-Jul-99 16:07 Attn: John De Vries/John Fairclough Project:

PO #: E098256

Status:

9955157 Job:

(surrogate standard) - DCBP = Decachlorobiphenyl

Aroclor 1242. samples is The PCB's detected in the

professional standards using accepted testing methodologies and QA/QC contractual arrangement. Your samples will be retained by PASC for a Philip Analytical is limited in liability to the actual period of 30 days following reporting or as per specific contractual cost of the pertinent analyses done unless otherwise agreed upon by All work recorded herein has been done in accordance with normal arrangements. procedures.

Job approved by:

Signed:

Medhat Riskallah, Ph.D., C.Chem

Manager, Gas Chromatography Section



20-Jul-99

424

οŧ

Page: Copy: Set:

PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3

Attn: John De Vries Project:

Received: 1 PO #: 98256

Received: 16-Jul-99 15:59

Job: 9955281

Rock samples

Final

Status:

DCBP GC/ECD Recovery	94.0 94.0 91.0 86.0 86.0
PCB's GC/ECD ug/g %	0.32 89.05 100.32 0.32%
Sample Id	CS-53 Blank QC Standard (found) QC Standard (expected) Repeat CS-53



45 Green Belt Drive

Don Mills, ON

M3C 3K3

PROCTOR & REDFERN

Attn: John De Vries

Project:

20-Jul-99

Page:

οĘ

Copy: Set :

200

Received: 16-Jul-99 15:59

PO #: 98256

Final

Status:

9955281

Job:

Concrete Samples

Sample Id

GC/ECD DCBP GC/ECD

PCB 1/8

Recovery

%

ng/g

87.0 94.0 91.0 100.

% % % %

Blank CS-54

(found)

(expected) QC Standard QC Standard

0.05 89.05 89.08 100. %

20-Jul-99

Page:

o F Н Copy:

m 03

Attn: John De Vries Project:

45 Green Belt Drive

Don Mills, ON

M3C 3K3

PROCTOR & REDFERN

Received: 16-Jul-99 15:59 PO #: 98256

> 9955281 Job:

Final Status:

DCBP = Decachlorobiphenyl (surrogate standard)

- The PCB's detected in sample CS-53 is Aroclor 1242

professional standards using accepted testing methodologies and QA/QC arrangement. Your samples will be retained by PASC for a Philip Analytical is limited in liability to the actual period of 30 days following reporting or as per specific contractual cost of the pertinent analyses done unless otherwise agreed upon by All work recorded herein has been done in accordance with normal arrangements. procedures. contractual

Job approved by:

Signed:

Medhat Riskallah, Ph.D., C.Chem.

Manager, Gas Chromatography Section

(3)



28-Jul-99

Final

PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3

Page: 1 Copy: 2 of 2

Set :

1

Attn: John Fairclough

Project: 98256

Job: 9955459

PO #:

Received: 22-Jul-99 16:01

Status:

Soil samples

Comple Id	PCB's GC/ECD	DCBP GC/ECD
Sample Id	ug/g/	<pre>% Recovery</pre>
SS-48	143/.	
SS-49	148.	
CS-55	41/8.	
CS-58	 ★0.050	84.0 %
CS-60	/<0.050	81.0 %
Blank	/<0.050	82.0 %
QC Standard (found)	/100. %	98.0 %
QC Standard (expected)	/ 100. %	100. %
Repeat SS-48	/ 139.	





PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3 Page: 2 Copy: 2 of 2 Set: 2

Attn: John Fairclough

Project: 98256

Received:

Received: 22-Jul-99 16:01

PO #:

Job: 9955459

Status: Final

Concrete Samples

Sample Id	PCB's GC/ECD ug/g	DCBP GC/ECD % Recovery
CS-56 CS-57 CS-59 CS-61 CS-62 CS-63 CS-64 CS-65 CS-66 CS-67 CS-56 Spiked Blank QC Standard (found) QC Standard (expected) Repeat CS-56	<0.05 <0.05 0.23 3.33 2.74 0.15 0.45 3.08 8.47 9.58 115.05 120.% <0.05	78.0 % 79.0 % 85.0 % 81.0 % 80.0 % 82.0 % 86.0 % 79.0 % 85.0 % 81.0 % 95.0 % 9100. % 79.0 %



28-Jul-99

Page:

Copy: 2 of

PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3

Attn: John Fairclough

Project: 98256

Received: 22-Jul-99 16:01

PO #:

Job: 9955459

Status: Final

- DCBP = Decachlorobiphenyl (surrogate standard for PCBs)

- Surrogate standard recoveries are not reported for samples requiring dilutions.
- The PCBs detected in all samples is mostly Aroclor 1242.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

Job approved by:

Signed:

Medhat Riskallah, Ph.D., C.Chem.

Philip Analytical Services Corporation Certificate of Analysis

Component	Client ID: Lab No.: Date Sampled: MDL	Units	\$\$11 007960 99 99/05/21	SS11 007960 99 99/05/21 Duplicate	S\$12 007961 99 99/05/21	SS13 007962 99 99/05/21	CS16 007963 99 99/05/21
Moisture	0.5	(%)	3.5	-	9.3	11	1.5
РСВ							
Arochlor 1242	0.1	mg/kg	22	24	560	<2.5	20
Arochlor 1248	0.1	11	<2.5	<2.5	<50	<2.5	<2.5//
Arochlor 1254	0.1	11	<2.5	<2.5	<50	<2.5	<2.5 //
Arochlor 1260	0.1	81	<2.5	<2.5	<50	<2.5	<2.5
PCB (Total)	0.1	н	22	24	560	<2.5	20 🐇
Surrogate Recove	ries	%					
Pentachlorobipher		##	NA	NA	NA	NA	NA
Trichlorobiphenyl		31	NA	NA	NA	NA	NA

MISTE **(1)** Éric Fortin 92-149 OUEBEC Dominique Jean Organic Supervisor

Annick Trembley 89-052

Approved by Annick Tremblay, Chemist # of file=007960sn

Philip Analytical Services Corporation Certificate of Analysis

I.	Client ID: Lab No.: Date Sampled:		CS17 007964 99 99/05/21	CS18 007965 99 99/05/21	CS19 007966 99 99/05/21	CS20 007967 99 99/05/21	CS21 007968 99 99/05/21
Component	MDL	Units					
Moisture	0.5	(%)	1.5	1.5	2.7	1.5	1.5
PCB							
Arochlor 1242	0.1	mg/kg	22	7.5	2.6	110	28
Arochlor 1248	0.1	11	<2.5	<2.5	<2.5	<10	<2.5
Arochlor 1254	0,1	**	<2.5	<2.5	<2.5	<10	<2.5 /
Arochlor 1260	0.1	н	<2.5	<2.5	<2.5	<10	<2.5 /
PCB (Total)	0.1	11	22	7.5	26	110	28
Surrogate Recove		%					· · ·
Pentachlorobiphen		11	NA	NA	NA	NA	NA
Trichlorobiphenyl	9.	ti	NA	NA	NA	NA	NA

Eric Forlin
92-149

Out BEC

Dominique Jean
Organic Supervisor

Annick Tremblay 89-052
OUEBEC

Approved by Annick Tremblay, Chemist # of filo=007980en

Philip Analytical Services Corporation Certificate of Analysis

	Client ID: Lab No.: Sampled:		SS15 007969 99 99/05/21
Component	MDL	Units	
Moisture	0.5	(%)	8.6
РСВ			/
Arochlor 1242	0.1	mg/kg	<2.5
Arochlor 1248	0.1	11	<2.5
Arochlor 1254	0.1	ŧ	<2.5
Arochlor 1260	0.1	н	<2.5
PCB (Total)	0.1	**	<2.5
Surrogate Recoveries		%	/
Pentachlorobiphenyl	56-122	n	ŊÁ
Trichlorobiphenyl	58-1 24	11	NA

Éric Forting 92-148

Ouése C

Dominique Jean
Organic Supervisor

Annick Tremblay 89-052

QUEBEC

Approved by
Annick Tremblay, Chemist
of file=007960sn

Page 5 of 7

Philip Analytical Services Corporation Laboratory Method Blanks

Component	MDL	Units		
Batch Code:			0525EG01	RM
Arochlor 1242	0.1	mg/kg	<	83%
Arochlor 1248	0.1	r r	<	NA
Arochlor 1254	0.1	н	<	NA
	0.1	11	<	NA
Arochlor 1260	0.1	11	<	83%
PCB (Total)	U. 1	%	·	·
Surrogate Recoveries			80	00
Pentachlorobiphenyl	56-122	71	89	90
Trichlorobiphenyl	58-124	n	91	89

Dominique Jean Organic Supervisor

Annick Trembley 89-052

Approved by Annick Tremblay, Chemist 007968 99 007969 99 99/05/26

99/05/25

Philip Analytical Services Corporation Summary of Analysis Prep. Dates

Batch Code:	0525EG01
Arochlor 1242 etc.	007 96 0 99
	007961 99
	007962 99
	007963 99
	007964 99
	007965 99
	007966 99
	007967 99
	007968 99
	007969 99
Date Analyzed:	99/05/25
Date Prepared:	99/05/25
Batch Code:	0525VG01
Moisture etc.	007960 99
	007961 99
	007962 99
	007963 99
	007964 99
	007965 99
	007966 99
	007967 99



Date Analyzed:

Date Prepared:

Annick Trembley 89-052

Approved by Annick Tremblay, Chemist # of file=007980sn

Page 7 of 7



Certificate of Analysis

CLIENT INFORMATION

LABORATORY INFORMATION

Attention: Client Name: Nick Boulton

PHILIP ANALYTICAL SERVICES

9953510

Project Desc: Sampled by:

TRACKING #SC-99-0428

PHILIP ANALYTICAL SERVICES

Contact:

Annick Tremblay

Project:

0990619

Date Received: Date Reported: 99/05/25 99/05/26

Date Revised:

99/05/26

Revision Number:

Address:

Project:

5735 McAdam Road

Mississauga (Ontario)

L4Z IN9

Fax Number:

905-890-8575

Phone Number:

905-890-8566

Certificate No.:

9E0409

No. of pages:

NOTES:

'-' = not analysed '<' = less than Method Detection Limit (MDL) 'NA' = no data available LOQ can by determined for all analytes by multiplying the appropriate MDL X 3.33 Solids data is based on dry weight except for blota analyses. Organic analyses are not corrected for extraction recovery standards except for isotope dilution methods, (i.e. CARB 429 PAH, all PCDD/F and DBD/DBF analyses)

Methods used by Philip Analytical Services Corporation are based upon those found in 'Standard Methods for the Examination of Water and Wastewater', Nineteenth Edition. Other methods are based on the principles of MEF or EPA methodologies. See the appendix at the end of this report for the list of the methods used.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies, quality assurance and quality control procedures except where otherwise agreed to by the client and testing company in writing. Any and all use of these test results shall be limited to the actual cost of the pertinent analysis done. There is no other warranty expressed or implied. Your samples will be retained at Philip Analytical Services Corporation for a period of six weeks from receipt of data or as per contract. This report may not be reproduced except in its entirety, without the written authorization of Philip Analytical Services Corporation.

COMMENTS:

nnick Tremblay Verified by:

Cet envoi est à l'usage exclusif du destinataire ci-dessus et peut contenir des informations privilégiées et confidentielles. Il est strictement interdit de le diffuser, le distribuer ou le reproduire. Si vous avez reçu cet envoi par erreur, veuillez nous en informer sur le champ à nos frais par téléphone et nous le retourner par la poste à l'adresse ci-dessous, sans faire de cople. Mercl 1

Annick Tremblay Project Manager

of file: 007960sn

Philip Services Corporation

CERTIFICATE OF ANALYSIS

Client:(1390) Philip Analytical Services (McAdam), MISSISSAUGA	Reported:29-Jun-1999	Page: 1
Attention: Mr. Nick Boulton	Purchase Order:	1
Client Reference: 9954486	Date Received: 28-Jun-1999	!
Work Order: 59905	Sample Type: Solids	

 C 7 "						
 Sample #	Test	Result	Units	RDL	. Comm	nent
99-B016625	Sample Description: BH99-9-	1/BH99-9-2 Comp.	D	ate & Ti	me Sampled:	22-Jun-1999
	Total PCB (Solid)	< 0.5	mg/kg	0.0	105	
	SURROGATE STANDARD RECOVERI		97 11.9	0.0		
	Decachlorobiphenyl	Unavailable	%			
99-B016626	Sample Description: BH99-13	-1	D:	ate & Ti	me Sampled:	22-Jun-1999
	,		<i>D</i> (200 0 11	me sumpreu.	22-0dii-1999
	Total PCB (Solid) SURROGATE STANDARD RECOVERI	1.0	mg/kg	0.0	05	
	Decachlorobiphenyl	unavailable	%			
	, ,					
99-B016627	Sample Description: BH99-10	-1	Da	ate & Ti	me Sampled:	22-Jun-1999
	Total PCB (Solid)	< 0.5	mg/kg	0.0	05	
	SURROGATE STANDARD RECOVERI	ES		0.0		
	Decachlorobiphenyl	Unavailable	%			
99-B016628	Sample Description: BH99-10	-2	Da	ite & Tii	me Sampled.	22-Jun-1999
					ne campica.	LE Oui! 1999
	Total PCB (Solid) SURROGATE STANDARD RECOVERI	< 0.5	mg/kg	0.0	05	
	Decachlorobiphenyl	ES Unavailable	%			
		onava rabic	ro.			
99-B016629	Sample Description: BH99-11	-1	Da	te & Ti	me Sampled:	22-Jun-1999
	Total PCB (Solid)	< 0.5	mg/kg	0.0	15	
	SURROGATE STANDARD RECOVERI		mg/ Ng	0.0	J.	
	Decachlorobiphenyl	Unavailable	%			

EXPLANATION OF CODES:

RDL Reporting Detection Limit |

Philip Services Corporation

CERTIFICATE OF ANALYSIS

Client:(1390) Philip	Analytical S	ervices (McAdam)	, MISSISSAUGA
----------------------	--------------	------------------	---------------

Reported: 29-Jun-1999

Page: 2

Attention:

Mr. Nick Boulton

Client Reference: 9954486 Work Order:

59905

Purchase Order:

Date Received: 28-Jun-1999

Sample Type:

Solids

Date & Time Sampled: 22-Jun-1999

Sample #

Test

Result

Units

RDL

Comment

99-B016630

Sample Description: BH99-12-1

0.94

Unavailable

mq/kg

0.005

99-B016631

99-B016632

Sample Description: BH99-12-2

SURROGATE STANDARD RECOVERIES

X

Date & Time Sampled: 22-Jun-1999

Total PCB (Solid)

Total PCB (Solid)

Decachlorobipheny1

< 0.5

mg/kg

0.005

SURROGATE STANDARD RECOVERIES

Decachlorobiphenyl

Unavailable

Date & Time Sampled: 22-Jun-1999

Sample Description: SS-14

Total PCB (Solid)

0.53

mg/kg

%

ž

0.005

SURROGATE STANDARD RECOVERIES

Decachlorobiphenyl

Unavailable

99-B016633

Sample Description: SS-15

Date & Time Sampled: 22-Jun-1999

Total PCB (Solid)

< 0.5

mg/kg

0.005

SURROGATE STANDARD RECOVERIES Decachlorobiphenyl

Unavailable

%

99-B016634

Sample Description: SS-16

Date & Time Sampled: 22-Jun-1999

Total PCB (Solid)

700

mg/kg

0.005

Aroclor 1242

SURROGATE STANDARD RECOVERIES Decachlorobipheny1

Unavailable

%

EXPLANATION OF CODES:

RDL Reporting Detection Limit

Philip Services Corporation

CERTIFICATE OF ANALYSIS

Client:(1390) Philip Analytical Services (McAdam), MISSISSAUGA

Reported: 29-Jun-1999

Page: 3

Attention:

Mr. Nick Boulton

Client Reference: 9954486 Work Order:

59905

Purchase Order:

Date Received: 28-Jun-1999

Sample Type:

Solids

Sample #

Test

Result

Units

RDL

Comment

99-B016635

Sample Description: SS-17

Date & Time Sampled: 22-Jun-1999

Total PCB (Solid)

170

mg/kg

0.005

SURROGATE STANDARD RECOVERIES

Aroclor 1242

Decachlorobiphenyl

Unavailable

99-B016636

Sample Description: BH99-13-2

Date & Time Sampled: 22-Jun-1999

Total PCB (Solid)

< 0.5

mg/kg

0.005

SURROGATE STANDARD RECOVERIES Decachlorobipheny1

Unavailable

EXPLANATION OF CODES

RDL Reporting Detection Limit

APPENDIX B



45 Green Belt Drive PROCTOR & REDFERN Don Mills, ON M3C 3K3 Attn: John Fairclough Project: 98256

PO #:

Received: 26-Apr-99 16:46

424

of

Page: Copy:

4-May-99

9952710 Job:

<10 <10 <76% 100% <10 TPH-Diesel GC/FID b/bn P&T GC/MS TPH-Gas nd/d <10 <10 1 <10 TPH-Gas+Diesel Calc. b/bn (expected) (found)

Sample Id

QC Standard QC Standard Repeat SS-1

Blank

SS-1

Soil samples

Final

Status:

4-May-99

Page:

Copy: 1 of

2 2

Project: 98256

Attn: John Fairclough

PROCTOR & REDFERN 45 Green Belt Drive

Don Mills, ON

M3C 3K3

PO #:

Received: 26-Apr-99 16:46

Status:

Job: 9952710

on the internal standard method of calibration, using Purge&Trap/GC/MS. TPH-Gas represents total purgeable hydrocarbons (less than C10) based

TPH-Diesel represents total extractable hydrocarbons (C10-C24) based calibration, using GC/FID. on diesel

- TPH-Gas+Diesel is the summation of TPH-Gas and TPH-Diesel

professional standards using accepted testing methodologies and QA/QC contractual arrangement. Your samples will be retained by PASC for a Philip Analytical is limited in liability to the actual period of 30 days following reporting or as per specific contractual cost of the pertinent analyses done unless otherwise agreed upon by All work recorded herein has been done in accordance with normal arrangements. procedures.

Job approved by:

Signed:

Medhat Riskallah, Ph.D., C.Chem. Wanager Gas Chromatography Soatio

Manager, Gas Chromatography Section

(... (...



1-Jun-99

PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON

Page: Copy:

1 of

M3C 3K3

Attn: John Fairclough

Project: 98256

Received: 21-May-99 15:52

PO #:

Job: 9953510

Status: Final

Concrete Samples

Sample Id	TPH-Heavy Oils SM 55208 m ug/g	TPH-Gas+Diesel Calc. ug/g	TPH-Gas HS-GC/FID ug/g	TPH-Diesel GC/FID ug/g
CS22	8800	1500	<10	1500
CS23	1700	510	<10	510
Blank	<100	<10	<10	<10
QC Standard (found)	100%		86%	88%
QC Standard (expected)	100%		100%	100%
Repeat CS22	8700	1500	<10	1500

- TPH-Gas represents total purgeable hydrocarbons (less than C10) based on gasoline calibration, using Headspace/GC/FID.
- TPH-Diesel represents total extractable hydrocarbons (C10-C24) based on diesel calibration, using GC/FID.
- TPH-Gas+Diesel is the summation of TPH-Gas and TPH-Diesel.
- The TPH-Diesel detected in both samples is mainly due to an oil contamination ranging from C-16 to C-36 rather than a true diesel.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QCprocedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

Job approved by:

Signed:

Medhat Riskallah, Ph.D., C.Chem.



1-Jun-99

PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3

Page:

Copy:

1 of

Attn: John Fairclough

Project: 98256

PO #:

Job: 9953510

Status: Final

Received: 21-May-99 15:52

Concrete Samples

Sample	e Id	TPH-Heavy Oil SM 5520B m ug/g	s TPH-Gas+Diesel Calc. ug/g	TPH-Gas HS-GC/FID ug/g	TPH-Diesel GC/FID ug/g
CS22		880		<10	1500
CS23		/ 170	0 510	<10	510
Blank		/ <10	0 <10	<10	<10
QC Standard	•	/ 100	₹	86%	88%
QC Standard	(expected)	/ 100	₹	100%	100%
Repeat CS22	/	870	0 1500	<10	1500

- TPH-Gas represents/total purgeable hydrocarbons (less than C10) based on gasoline calibration, using Headspace/GC/FID.
- TPH-Diesel represents total extractable hydrocarbons (C10-C24) based on diesel calibration, using GC/FID.
- TPH-Gas+Diesel is the summation of TPH-Gas and TPH-Diesel.
- The TPH-Diesel detected in both samples is mainly due to an oil contamination ranging from C-16 to C-36 rather than a true diesel.

All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by contractual arrangement. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangements.

Job approved by:

Signed:

Medhat Riskallah, Ph.D., C.Chem.

PHILIP SERVICES

45 Green Belt Drive Don Mills, ON PROCTOR & REDFERN M3C 3K3 Attn: John Fairclough Project: 98256

9953865

Job:

Received:

PO #:

3-Jun-99 13:22

Final

Status:

10-Jun-99

οĘ

Page: Copy:

Concrete Samples	

	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		4	•	
	TPH-Heavy Oils SM 5520B m	TPH-Gas+Diesel Calc.	TPH-Gas :	TPH-Diesel GC/FID	
Sample Id	b/bn	b/bn	b/bn	b/bn	
CS-31	1700	360	× 10	360	
CS-32	630	200	<10	200	
CS-33	850	170	<10	170	
Blank	<100	<10	<10	<10	
QC Standard (found)	100%	1	108%	103%	
QC Standard (expected)	100%	1	100%	100%	
	1700	350	<10	350	

10-Jun-99

Page:

0 0

οĘ Copy:

> Attn: John Fairclough Project: 98256

45 Green Belt Drive PROCTOR & REDFERN

Don Mills, ON

M3C 3K3

PO #:

3-Jun-99 13:22 Received:

> 9953865 Job:

Status

(less than C10) based - TPH-Gas represents total purgeable hydrocarbons on gasoline calibration, using Headspace/GC/FID

TPH-Diesel represents total extractable hydrocarbons (C10-C24) based on diesel calibration, using GC/FID.

TPH-Gas+Diesel is the summation of TPH-Gas and TPH-Diesel.

contamination ranging from C-20 to C-34 rather than a true diesel. The TPH-Diesel detected in all samples is mainly due to an oil

professional standards using accepted testing methodologies and QA/QC Philip Analytical is limited in liability to the actual period of 30 days following reporting or as per specific contractual Your samples will be retained by PASC for cost of the pertinent analyses done unless otherwise agreed upon by All work recorded herein has been done in accordance with normal contractual arrangement. arrangements. procedures.

Job approved by:

Signed:

アンスノイ

Manager, Gas Chromatography Section Medhat Riskallah, Ph.D., C.Chem

 \odot



PHILIP SERVICES

PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3

Attn: John Fairclough Project: 98256

Received:

PO #:

7-Jun-99 11:40

Status:

424

οĘ

Copy: Page:

11-Jun-99

Job: 9953973

Soil samples	TPH-Heavy Oils TPH-Gas+Diesel TPH-Gas TPH-Diesel SM 5520B m Calc. HS-GC/FID GC/FID ug/g ug/g ug/g	410	270 78 <10 78	460	<100 <10 <10 <10	88%	ected) 100% \nearrow 100% 100%	
						(found)	(expected)	
	Sample Id	ES-2	ES-3	ES-4	Blank	QC Standard	QC Standard (expected	

11-Jun-99

Page:

2 2

Copy: 1 of

Attn: John Fairclough Project: 98256

PROCTOR & REDFERN 45 Green Belt Drive

Don Mills, ON

M3C 3K3

Received: 7-Jun-99 11:40

9953973

Job:

.. #

Ы

Status: Fina

(less than C10) based TPH-Gas represents total purgeable hydrocarbons on gasoline calibration, using Headspace/GC/FID

TPH-Diesel represents total extractable hydrocarbons (C10-C24) based on diesel calibration, using GC/FID.

TPH-Gas+Diesel is the summation of TPH-Gas and TPH-Diesel.

contamination ranging from C-16 to C-36 rather than a true diesel. oi1 The TPH-Diesel detected in all samples is mainly due to an

Your samples will be retained by PASC for a professional standards using accepted testing methodologies and QA/QC Philip Analytical is limited in liability to the actual period of 30 days following reporting or as per specific contractual cost of the pertinent analyses done unless otherwise agreed upon by All work recorded herein has been done in accordance with normal arrangement. arrangements. procedures. contractual

Job approved by:

Signed:

M. Rishard

Manager, Gas Chromatography Section

Medhat Riskallah, Ph.D., C.Chem

PHILIP SERVICES

PROCTOR & REDFERN 45 Green Belt Drive

Don Mills, ON

M3C 3K3

Attn: John Fairclough Project: 98256

9954031

Job:

Received:

PO #:

8-Jun-99 15:57

Final

Status:

H 02 H

οŧ

Page: Copy:

14-Jun-99

	TPH-Diesel GC/FID ug/g	69 27 <10 75% 100% 65
es	TPH-Gas HS-GC/FID ug/g	<pre></pre>
Soil samples	Heavy Oils TPH-Gas+Diesel 5520B m Calc. ug/g ug/g	69 27 10 110 65
	TPH-Heavy Oils SM 5520B m ug/g	520 250 <100 100%
	Sample Id	ES-5 ES-6 Blank QC Standard (found) QC Standard (expected) Repeat ES-5

14-Jun-99

Page:

o F Н Copy:

2 0

Attn: John Fairclough Project: 98256

45 Green Belt Drive PROCTOR & REDFERN

Don Mills, ON

M3C 3K3

8-Jun-99 15:57 Received:

> .. # РО

> > 9954031 Job:

(less than C10) based TPH-Gas represents total purgeable hydrocarbons on gasoline calibration, using Headspace/GC/FID

TPH-Diesel represents total extractable hydrocarbons (C10-C24) based on diesel calibration, using GC/FID

TPH-Gas+Diesel is the summation of TPH-Gas and TPH-Diesel.

an oil contamination ranging from C-18 to C-34 rather than The TPH-Diesel detected in the samples is mainly due to a true diesel

professional standards using accepted testing methodologies and QA/QC period of 30 days following reporting or as per specific contractual Philip Analytical is limited in liability to the actual Your samples will be retained by PASC for cost of the pertinent analyses done unless otherwise agreed upon by All work recorded herein has been done in accordance with normal arrangement. arrangements procedures. contractual

Job approved by:

Signed:

Medhat Riskallah, Ph.D., C.Chem.

Manager, Gas Chromatography Section

 Θ



45 Green Belt Drive

Don Mills, ON

M3C 3K3

PROCTOR & REDFERN

15-Jun-99

Page:

Н Copy: Set :

οĘ

H 22 H

Received: 11-Jun-99 12:34 Attn: John Fairclough

PO #:

Project: 98256

9954152

Job:

Final Status:

Soil samples

117% 100% 3400 3200 7500 <10 TPH-Diesel GC/FID nd/d <10 38 <10 113% 100% HS-GC/FID <10 TPH-Gas p/gu 3200 7500 TPH-Heavy Oils TPH-Gas+Diesel <10 3400 1 Calc. ng/d <100 100% 100% 95000 11000 95000 SM 5520B m b/bn (expected) (found) Sample Id QC Standard QC Standard Repeat ES-8 Blank ES-8 ES-9



15-Jun-99

0 0

οĘ Н

Copy: Page:

45 Green Belt Drive PROCTOR & REDFERN

Don Mills, ON

M3C 3K3

Attn: John Fairclough Project: 98256

PO #:

Received: 11-Jun-99 12:34

9954152 Job:

Status:

(less than C10) based TPH-Gas represents total purgeable hydrocarbons on gasoline calibration, using Headspace/GC/FID.

TPH-Diesel represents total extractable hydrocarbons (C10-C24) based on diesel calibration, using GC/FID.

TPH-Gas+Diesel is the summation of TPH-Gas and TPH-Diesel.

contamination ranging from C-14 to C-34 rather than a true diesel The TPH-Diesel detected in the samples is mainly due to an oil

contractual arrangement. Your samples will be retained by PASC for a professional standards using accepted testing methodologies and QA/QC Philip Analytical is limited in liability to the actual period of 30 days following reporting or as per specific contractual cost of the pertinent analyses done unless otherwise agreed upon by All work recorded herein has been done in accordance with normal arrangements. procedures.

Job approved by:

Signed:

Medhat Riskallah, Ph.D., C.Chem M. Rishul

Manager, Gas Chromatography Section

PHILIP SERVICES

45 Green Belt Drive PROCTOR & REDFERN Don Mills, ON M3C 3K3 Attn: John Fairclough Project: 98256

9954153

Job:

Received: 11-Jun-99 12:36

H 22 H

οĘ

~

Page: Copy: Set Final

Status:

16-Jun-99

PO #:

92% 100% 350 350 <10 TPH-Diesel GC/FID nd/d <10 <10 103% 100% <10 HS-GC/FID TPH-Gas nd/d samples 350 <10] [i i i 350 TPH-Gas+Diesel Soil /dd/d Calc. TPH-Heavy Oils 780<100 100% 100% SM 5520B mod. ng/d (expected) (found) Sample Id QC Standard QC Standard Repeat ES-7 Blank ES-7

2 0

of

~

Copy: Page:

Final

Status:

45 Green Belt Drive PROCTOR & REDFERN Don Mills, ON M3C 3K3 Attn: John Fairclough Project: 98256

Received: 11-Jun-99 12:36

9954153

Job:

PO #:

(less than C10) based - TPH-Gas represents total purgeable hydrocarbons on gasoline calibration, using Headspace/GC/FID

TPH-Diesel represents total extractable hydrocarbons (C10-C24) based on diesel calibration, using GC/FID.

TPH-Gas+Diesel is the summation of TPH-Gas and TPH-Diesel.

contamination ranging from C-16 to C-36 rather than a true diesel The TPH-Diesel detected in sample ES-7 is mainly due to an oil

professional standards using accepted testing methodologies and QA/QC Philip Analytical is limited in liability to the actual period of 30 days following reporting or as per specific contractual Your samples will be retained by PASC for cost of the pertinent analyses done unless otherwise agreed upon by All work recorded herein has been done in accordance with normal contractual arrangement. arrangements. procedures.

Job approved by:

Signed:

Medhat Riskallah, Ph.D., C.Chem.

Manager, Gas Chromatography Section

PHILIP SERVICES

PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3

Attn: John Fairclough Project: 98256

9954266

Job:

Received: 16-Jun-99 10:53

PO #:

Final

Status:

404

οĘ

Page: Copy: Set:

18-Jun-99

Soil samples

		•			
	TPH-Heavy Oils 1 SM 5520B m	TPH-Gas+Diesel	TPH-Gas	TPH-Diesel	
Sample Id	ng/g	b/bn	b/bn	b/bn	
ES-11	1900	1800	<10	1800	
ES-11A	8600	4000	<10 10	4000	
ES-10	200	<10	× 10	010	
ES-12	1600	2900	96	2800	
ES-13A	2800	640	V 10	640	
ES-13	<100	<10	< 10	0 0	
Blank	<100	O T	< 10		
QC Standard (found)	100%	 	92.6		
QC Standard (expected)	100%		100%	•	
Repeat ES-11	1900	1700	<10	1700	

2 2

οĘ

Н

Page: Copy: Fina1

Status:

45 Green Belt Drive PROCTOR & REDFERN Don Mills, ON M3C 3K3 Attn: John Fairclough Project: 98256

∵ БО

Received: 16-Jun-99 10:53

9954266 Job:

ES-11A and ES-13A is mainly due to an oil contamination ranging from C-16 to C-32 rather than The TPH-Diesel detected in samples ES-11,

(less than C10) based TPH-Gas represents total purgeable hydrocarbons true diesel.

TPH-Diesel represents total extractable hydrocarbons (C10-C24) based on gasoline calibration, using Headspace/GC/FID. on diesel calibration, using GC/FID.

TPH-Gas+Diesel is the summation of TPH-Gas and TPH-Diesel

professional standards using accepted testing methodologies and QA/QC period of 30 days following reporting or as per specific contractual Philip Analytical is limited in liability to the actual Your samples will be retained by PASC for cost of the pertinent analyses done unless otherwise agreed upon by All work recorded herein has been done in accordance with normal arrangement. arrangements. procedures. contractual

Job approved by:

Signed:

R. Kishulh

Manager, Gas Chromatography Section Medhat Riskallah, Ph.D., C.Chem

 \odot

οĘ Н Copy: Page: Set

424

Attn: John Fairclough Project: 98256

9954350

Job:

45 Green Belt Drive

Don Mills, ON

M3C 3K3

PROCTOR & REDFERN

.. # PO

Received: 17-Jun-99 16:47

Final

Status:

<0.02 <0.02 <0.02 1100.% <0.02 HS-GC/PID HS-GC/PID <0.02 <0.02 Toluene b/bn <0.02 <0.02 <0.02 <0.02 Benzene 101. ng/d 88% 100% 3200 <10 1300 <10 <10 TPH-Diesel GC/FID nd/d <10 <10 <10 <10 99% 100% HS-GC/FID ^10 TPH-Gas b/bn Soil samples <10 <10 1300 TPH-Gas+Diesel 3200 <10 1 1 Calc. ng/d Oils 130 100% 100% 450 7500 670 <100 mod. TPH-Heavy 5520B ng/d SM (expected) (found) Sample Id Repeat ES-14 QC Standard QC Standard ES-14A ES-16A ES-15 ES-16 Blank ES-14



727

οŧ

Н

Page: Copy:

Set

PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3 Attn: John Fairclough Project: 98256

9954350

Job:

PO #:

Received: 17-Jun-99 16:47

Final

Status:

Soil samples

<0.02 125.% 100.% <0.02 <0.02 o-Xylene HS-GC/PID <0.02 <0.02 <0.02 <0.02 b/bn <0.04 Ethylbenzene m-&p-Xylenes <0.04 <0.04 <0.04 <0.0> 121. % 100.% <0.04 <0.04 HS-GC/PID b/bn <0.02 119.% <0.02 <0.02 <0.02 <0.02 <0.02 HS-GC/PID ng/g (expected) (found) Sample Id QC Standard Repeat ES-14 QC Standard ES-14A ES-16A ES-15 ES-16 Blank ES-14

Page:

O F Copy:

m 0

Attn: John Fairclough Project: 98256

45 Green Belt Drive PROCTOR & REDFERN

Don Mills, ON

M3C 3K3

Received: 17-Jun-99 16:47

PO #:

Final Status:

9954350 Job: (less than C10) based - TPH-Gas represents total purgeable hydrocarbons on gasoline calibration, using Headspace/GC/FID.

TPH-Diesel represents total extractable hydrocarbons (C10-C24) based on diesel calibration, using GC/FID.

TPH-Gas+Diesel is the summation of TPH-Gas and TPH-Diesel.

The TPH-Diesel detected in sample ES-14 and ES-14A is mainly due to true an oil contamination ranging from C-14 to C-30 rather than a diesel

professional standards using accepted testing methodologies and QA/QC Philip Analytical is limited in liability to the actual period of 30 days following reporting or as per specific contractual contractual arrangement. Your samples will be retained by PASC for cost of the pertinent analyses done unless otherwise agreed upon by All work recorded herein has been done in accordance with normal arrangements procedures.

Job approved by:

Signed:

M. K. shah

Manager, Gas Chromatography Section Medhat Riskallah, Ph.D., C.Chem.



PROCTOR & REDFERN 45 Green Belt Drive Don Mills, ON M3C 3K3 Attn: John Fairclough Project: 98256

9954533

Job:

Received: 23-Jun-99 16:49

PO #:

727

οĘ

2

Page: Copy: Set :

25-Jun-99

Soil samples

Final

Status:

TPH-Diesel 100 420 <10 87% 100% GC/FID ng/d 116% 100% <10 HS-GC/FID <10 <10 TPH-Gas b/bn TPH-Heavy Oils TPH-Gas+Diesel 100 420 <10 86 1 1 Calc. ng/d 100% 550 <100 100% 580 1600 SM 5520B mod. b/bn (expected) (found) Sample Id Repeat ES-17 QC Standard QC Standard ES-17A Blank ES-17

Page:

oŧ ~ Copy:

22

Attn: John Fairclough Project: 98256

45 Green Belt Drive PROCTOR & REDFERN

Don Mills, ON

M3C 3K3

#

ЪО

Received: 23-Jun-99 16:49

9954533 Job:

Final

Status:

(less than C10) based TPH-Gas represents total purgeable hydrocarbons on gasoline calibration, using Headspace/GC/FID.

TPH-Diesel represents total extractable hydrocarbons (C10-C24) based calibration, using GC/FID. on diesel

TPH-Gas+Diesel is the summation of TPH-Gas and TPH-Diesel.

contamination ranging from C-16 to C-32 rather than a true diesel The TPH-Diesel detected in the samples is mainly due to an oil

contractual arrangement. Your samples will be retained by PASC for a professional standards using accepted testing methodologies and QA/QC period of 30 days following reporting or as per specific contractual Philip Analytical is limited in liability to the actual cost of the pertinent analyses done unless otherwise agreed upon by All work recorded herein has been done in accordance with normal arrangements procedures.

Job approved by:

Signed:

Medhat Riskallah, Ph.D., C.Chem

Manager, Gas Chromatography Section



Polynuclear Aromatic Hydrocarbons (PAH's)

Units: Micrograms/gram (µg/g) dry weight-

Work Order Number: 9954266A

IVI	а	ιr	ΙX	S	Ol	ı

	/ \		- / \ \ \ \		\ \		
Compound	EQL \	ES-11	/ EQL	ES-11A	√ EQL \	ES-12	
•	/ µg/g \		μg/g	DF=5	µg/g		
	/ .00		. 0 0			/	
Naphthalene	0.05	nd	0.25	nd	0.05	0.19	
2-Methylnaphthalene	0.05	nd	0.25	nd	0.05	0.13	
1-Methylnaphthalene	0.05	nd	0.25	nd	0.05	0.62	
Acenaphthylene	0.05	nd	0.25	nd	0.05	0.07	
Acenaphthene	0.05	nd	0.25	nd	0.05	0.16	
Fluorene	0.05	nd	0.25	nd	0.05	0.26	
Phenanthrene	0.05	nd	0.25	nd	0.05	0.66	
Anthracene	0.05	nd	0.25	nd	0.05	0.11/	
Fluoranthene	0.05	nd	0.25	nd	0.05	0.05	
Pyrene	0.05	0.06	0.25	*0.22	0.05	0.14	
Benzo(a)anthracene	0.05	nd	0.25	*0.12	0.05	nd 🗸	
Chrysene	0.05	0.33	0.25	0.39	0.05	nd /	
Benzo(b)fluoranthene	0.05	nd	0.25	nd	0.05	nd 🗸	
Benzo(k)fluoranthene	0.05	nd	0.25	nd	0.05	nd	
Benzo(a)pyrene	0.05	nd	0.25	nd	0.05	nd /	
Indeno(1,2,3-cd)pyrene	0.05	nd	0.25	nd	0.05	nd/	
Dibenzo(a,h)anthracene	0.05	nd	0.25	nd	0.05	nd/,	
Benzo(ghi)perylene	0.05	nd	0.25	nd	0.05	nd/	
Surrogate Standard Recoveries	(Control Limits)				\ /		
Acenaphthene-d10 (25-125%)		82%		77%		72%	
Anthracene-d10 (30-120%)		77%		76%	The second secon	78%	
Benzo(a)nyrene-d12 (35-120%)		82%		77%		87%	

Acenaphthene-d10 (25-125%)
Anthracene-d10 (30-120%)
Denze (a) numana d42 (25 4200/)

Benzo(a)pyrene-d12 (35-120%)

82% 77%

87%

Date: 22-Jun-99



Polynuclear Aromatic Hydrocarbons (PAH's)

Work Order Number: 9954266A

Units: Micrograms/gram (µg/g) dry weight

Matrix: Soil

		Me	thod Bla	ank	Spike	d Method	Blank	
Compound	EQL µg/g	Result	Upper Limit	Accept	% Recovery	Lower Limit	Upper Limit	Accept
Naphthalene	0.05	nd	0.05	yes	85	35	105	yes
2-Methylnaphthalene	0.05	nd	0.05	yes	86	30	100	yes
1-Methylnaphthalene	0.05	nd	0.05	yes	88	30	105	yes
Acenaphthylene	0.05	nd	0.05	yes	90	35	110	yes
Acenaphthene	0.05	nd	0.05	yes	89	35	105	yes
Fluorene	0.05	nd	0.05	yes	88	40	110	yes
Phenanthrene	0.05	nd	0.05	yes	95	50	110	yes
Anthracene	0.05	nd	0.05	yes	100	50	110	yes
Fluoranthene	0.05	nd	0.05	yes	104	50	120	yes
Pyrene	0.05	nd	0.05	yes	106	50	120	yes
Benzo(a)anthracene	0.05	nd	0.05	yes	104	55	120	yes
Chrysene	0.05	nd	0.05	yes	104	55	125	yes
Benzo(b)fluoranthene	0.05	nd	0.05	yes	113	50	125	yes
Benzo(k)fluoranthene	0.05	nd	0.05	yes	114	50	115	yes
Benzo(a)pyrene	0.05	nd	0.05	yes	115	50	120	yes
Indeno(1,2,3-cd)pyrene	0.05	nd	0.05	yes	110	50	125	yes
Dibenzo(a,h)anthracene	0.05	nd	0.05	yes	115	50	125	yes
Benzo(ghi)perylene	0.05	nd	0.05	yes	109	50	125	yes
Surrogate Standard Recoveries	(Control Lim	its)						
Acenaphthene-d10		59%			70	25	125	yes
Anthracene-d10		65%			72	30	120	yes
Benzo(a)pyrene-d12		77%			89	35	120	yes

Date: 22-Jun-99



Vork Order Number: 9954266A

Matrix: Soil

Polynuclear Aromatic Hydrocarbons (PAH's)

Date: 22-Jun-99

Legend: EQL = Estimated Quantitation Limit

nd = Not detected above EQL

DF = Dilution Factor

* = Detected below EQL but passed compound identification criteria

Date received: June 16, 1999 Date extracted: June 18, 1999 Date analysed: June 18 & 21, 1999

ANALYTICAL METHOD:

The soil samples (10 grams wet weight) were mixed with sodium sulfate and extracted with a 1:1 mixture of dichloromethane/acetone. The extracts were cleaned up using alumina column chromatography. Analysis was erformed by gas chromatography/mass spectrometry using U.S. EPA Method 8270B (modified).

REPORT DISCUSSION:

ample ES-11A was run at a dilution factor due to elevated levels of nontarget compounds present. Excessive levels of nontarget compounds may interfere with the proper quantitation of the sample and may also cause contamination of the analytical equipment if run undiluted.

he quantitation limits for this sample are higher than the EQL's for undiluted samples as adicated above. The amounts reported have been corrected for the dilution factors used.

lote: Estimated quantitation limit is the lowest concentration that can be reliably achieved within specified limits of precision and accuracy during routine laboratory operating conditions.

OTE: All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analysis done. Your samples will be retained by PASC for a period of 30 days following porting or as per specific contractual arrangement.

'OB APPROVED BY:

Kristín Agis, B.Sc.

Chemist



Units: Micrograms/gram (µg/g) dry weight

Polynuclear Aromatic Hydrocarbons (PAH's)

Work Order Number: 9954350B Matrix: Soil

Date: 24-Jun-99

	74 N		/ · · · · · · · · · · · · · · · · · · ·		
Compound	EQL µg/g	ES-14A DF=4	EQL	ES-15	ES-16A
	P9/9	D1 -4	/ ha/a		
Naphthalene	0.20	nd	0.05	nd	nd 🗸
2-Methylnaphthalene	0.20	nd	0.05	nd	nd /
1-Methylnaphthalene	0.20	nd	0.05	nd	nd⁄.
Acenaphthylene	0.20	nd	0.05	nd	nd/ "
Acenaphthene	0.20	*0.17	0.05	nd	0.10
Fluorene	0.20	*0.13	0.05	nd	0.16
Phenanthrene	0.20	*0.15	0.05	nd	nd /
Anthracene	0.20	*0.06	0.05	nd	nd 🗸
Fluoranthene	0.20	*0.07	0.05	nd	0.07
Pyrene	0.20	0.34	0.05	nd	0.27
Benzo(a)anthracene	0.20	nd	0.05	nd	nd 🖊
Chrysene	0.20	0.65	0.05	nd	0.11/
Benzo(b)fluoranthene	0.20	nd	0.05	nd	nd 🗸
Benzo(k)fluoranthene	0.20	nd	0.05	nd	nd -
Benzo(a)pyrene	0.20	nd	0.05	nd	nd
Indeno(1,2,3-cd)pyrene	0.20	nd	0.05	nd	nd
Dibenzo(a,h)anthracene	0.20	nd	0.05	nd	nd./
Benzo(ghi)perylene	0.20	nd	0.05	nd	nd
Surrogate Standard Recoveries (Co	ntrol Limits)				
Acenaphthene-d10 (25-125%)		83%	The same of the sa	80%	74%
Anthracene-d10 (30-120%)		79%		80%	73%
Benzo(a)pyrene-d12 (35-120%)		82%		92%	80%

Acenaphthene-d10 (25-125%)	83%	80%	74%
Anthracene-d10 (30-120%)	79%	80%	73%
Benzo(a)pyrene-d12 (35-120%)	82%	92%	80%



Work Order Number: 9954350B

Matrix: Soil

Polynuclear Aromatic Hydrocarbons (PAH's)

Units: Micrograms/gram (µg/g) dry weight

Method Blank Spiked Method Blank **EQL** Upper % Lower Upper Compound μg/g Result Limit Accept Recovery Limit Limit Accept Naphthalene 0.05 nd 0.05 yes 90 35 105 yes 2-Methylnaphthalene 0.05 nd 0.05 85 yes 30 100 yes 1-Methylnaphthalene 0.05 0.05 nd 87 30 yes 105 yes Acenaphthylene 0.05 nd 0.05 89 35 110 yes yes Acenaphthene 0.05 nd 0.05 87 35 105 ves yes Fluorene 0.05 nd 0.05 87 40 yes 110 yes Phenanthrene 0.05 nd 0.05 92 50 110 yes yes Anthracene 0.05 nd 0.05 yes 95 50 110 yes Fluoranthene 0.05 0.05 97 nd yes 50 120 yes Pyrene 0.05 nd 0.05 97 yes 50 120 yes Benzo(a)anthracene 0.05 0.05 nd yes 93 55 120 yes Chrysene 0.05 nd 0.05 yes 93 55 125 yes Benzo(b)fluoranthene 0.05 nd 0.05 105 50 yes 125 yes Benzo(k)fluoranthene 0.05 nd 0.05 106 50 115 yes yes Benzo(a)pyrene 0.05 nd 0.05 103 50 120 yes yes Indeno(1,2,3-cd)pyrene 0.05 0.05 nd 81 50 125 ves yes Dibenzo(a,h)anthracene 0.05 nd 0.05 88 125 yes 50 yes Benzo(ghi)perylene 0.05 nd 0.05 yes 75 50 125 yes Surrogate Standard Recoveries (Control Limits) Acenaphthene-d10 75% 69% 25 125 yes Anthracene-d10 75% 69% 30 120 yes Benzo(a)pyrene-d12 84% 82% 35 120 yes

Date: 24-Jun-99



Polynuclear Aromatic Hydrocarbons (PAH's)

Date: 24-Jun-99

Work Order Number: 9954350B

Work Order Number: 9954350B

Matrix: Soil

Legend: EQL = Estimated Quantitation Limit

nd = Not detected above EQL

DF = Dilution Factor

Date received: June 17, 1999 Date extracted: June 21, 1999 Date analysed: June 21 & 22, 1999

ANALYTICAL METHOD:

The soil samples (10 grams wet weight) were mixed with sodium sulfate and extracted with a 1:1 mixture of dichloromethane/acetone. The extracts were cleaned up using alumina column chromatography. Analysis was performed by gas chromatography/mass spectrometry using U.S. EPA Method 8270B (modified).

REPORT DISCUSSION:

Sample ES-14A was run at a dilution factor due to elevated levels of hydrocarbon background present which would cause contamination of the equipment if run undiluted. The quantitation limits for this sample are higher than the EQL's for undiluted samples as indicated above. The amounts reported have been corrected for the dilution factor that was used.

Note: Estimated quantitation limit is the lowest concentration that can be reliably achieved within specified limits of precision and accuracy during routine laboratory operating conditions.

NOTE: All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analysis done. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangement.

JOB APPROVED BY:

Tasha Sutherland-Hill

Chemist



Client: Proctor & Redfern

Project Reference: 98256

Work Order Number: 9954538B

Matrix: Soil

Polynuclear Aromatic Hydrocarbons (PAH's)

Units: Micrograms/gram (µg/g) dry weight

Date: 29-Jun-99

Compound	EQL µg/g	ES-17A
Naphthalene	0.05	nd
2-Methylnaphthalene	0.05	nd /
1-Methylnaphthalene	0.05	nd-
Acenaphthylene	0.05	nd
Acenaphthene	0.05	nd
Fluorene	0.05	nd/
Phenanthrene	0.05	nd ′
Anthracene	0.05	nd/
Fluoranthene	0.05	nd
Pyrene	0.05	nd∕
Benzo(a)anthracene	0.05	nd
Chrysene	0.05	nd
Benzo(b)fluoranthene	0.05	nd/
Benzo(k)fluoranthene	0.05	nd∕
Benzo(a)pyrene	0.05	nd∕
Indeno(1,2,3-cd)pyrene	0.05	nd/
Dibenzo(a,h)anthracene	0.05	nd
Benzo(ghi)perylene	0.05	nd
Surrogate Standard Recoveries (Conf	trol Limits)	j
Acenaphthene-d10 (25-125%)		58%
Anthracene-d10 (30-120%)		54%
Benzo(a)pyrene-d12 (35-120%)		62%



Matrix: Soil

Work Order Number: 9954538B Units: Microgra

STAR MERCHANDER MARKET AND AND A CONTRACT OF THE PROPERTY CONTRACTOR

Units: Micrograms/gram (µg/g) dry weight

Polynuclear Aromatic Hydrocarbons (PAH's)

Date: 29-Jun-99

Method Blank Spiked Method Blank EQL Upper Lower Upper Compound µg/g Limit Result Recovery Limit Accept Limit Accept Naphthalene 0.05 nd 0.05 73 35 105 yes yes 2-Methylnaphthalene 0.05 nd 0.05 yes 73 30 100 yes 1-Methylnaphthalene 0.05 nd 0.05 75 30 yes 105 yes Acenaphthylene 0.05 0.05 nd yes 85 35 110 yes Acenaphthene 0.05 nd 0.05 yes 80 35 105 yes Fluorene 0.05 nd 0.05 yes 86 40 110 yes Phenanthrene 0.05 0.05 nd yes 95 50 110 yes Anthracene 0.05 nd 0.05 yes 99 50 110 yes Fluoranthene 0.05 nd 0.05 100 yes 50 120 yes Pyrene 0.05 nd 0.05 101 50 120 yes yes Benzo(a)anthracene 0.05 nd 0.05 yes 95 55 120 yes Chrysene 0.05 0.05 nd yes 100 55 125 yes Benzo(b)fluoranthene 0.05 nd 0.05 yes 107 50 125 yes Benzo(k)fluoranthene 0.05 nd 0.05 111 50 yes 115 yes Benzo(a)pyrene 0.05 nd 0.05 106 yes 50 120 yes Indeno(1,2,3-cd)pyrene 0.05 nd 0.05 yes 94 50 125 yes Dibenzo(a,h)anthracene 0.05 nd 0.05 105 50 yes 125 yes Benzo(ghi)perylene 0.05 0.05 nd yes 93 50 125 yes Surrogate Standard Recoveries (Control Limits) Acenaphthene-d10 N/A 47% 25 125 yes Anthracene-d10 N/A 52% 30 120 yes Benzo(a)pyrene-d12 N/A 63% 35 120 yes



Work Order Number: 9954538B

Matrix: Soil

Polynuclear Aromatic Hydrocarbons (PAH's)

Date: 29-Jun-99

Legend: EQL = Estimated Quantitation Limit

nd = Not detected above EQL

N/A = Compound was not included in the quality control spiking mixture

Date received: June 23, 1999 Date extracted: June 28, 1999 Date analysed: June 29, 1999

ANALYTICAL METHOD:

The soil sample (10 grams wet weight) was mixed with sodium sulfate and extracted with a 1:1 mixture of dichloromethane/acetone. The extract was cleaned up using alumina column chromatography. Analysis was performed by gas chromatography/mass spectrometry using U.S. EPA Method 8270B (modified).

Note: Estimated quantitation limit is the lowest concentration that can be reliably achieved within specified imits of precision and accuracy during routine laboratory operating conditions.

NOTE: All work recorded herein has been done in accordance with normal professional standards using accepted testing methodologies and QA/QC procedures. Philip Analytical is limited in liability to the actual cost of the pertinent analysis done. Your samples will be retained by PASC for a period of 30 days following reporting or as per specific contractual arrangement.

JOB APPROVED BY:

Tasha Sutherland-Hill

Chemist

APPENDIX C



AGRA Earth & Environmental Limited

440 Phillip Street Unit 8 Waterloo, Ontario Canada N2L 5R9 Tel (519) 885-6220 Fax (519) 885-3490

12 July 1999 Project No. TK99102

Proctor & Redfern Limited 45 Green Belt Drive Don Mills, Ontario M3C 3K3

Dear Sir:

Re:

Field Density Test Results

Imico Restoration

Guelph

Please find enclosed the result of field density tests performed at the above noted project on June 16, 1999 on Granular 'B' material placed and compacted as noted on the field density test result sheets.

If you have any questions concerning the results, please do not hesitate to contact our office.

Yours truly,

AGRA Earth & Environmental Limited

Eric Y. Chung, P. Eng.

Kitchener-Waterloo Branch Manager

DECEIVED

JUL 15 1999

PROCTOR & REDFERN



FIELD DENSITY TEST RESULTS

AGRA Earth & Environmental Limited 440 Phillip Street Waterloo Ontario N2L 5R9

REF. NO.

: TK99102

DATE

: June 16 1999

PROJECT

: Imico

CLIENT

: Proctor & Redfern

LOCATION: Guelph

CONTRACTOR

Phillip

		PROCTOR DATA			
LAB. NO.	SOIL CLASSIFICATION	PROCTOR TYPE	MAXIMUM I (kg/m²)	ORY DENSITY (PCF)	OPTIMUM MOISTURE
6984	Granular 'B'	Standard	2141	133.7	5.5
0004	dianatar b	Standard	2171	100.7	3.3

formation and the second secon		
TEST METHOD CONSTANT DRY WEIGHT	NUCLEAR	TOTAL NUMBER OF PAGES 1

TEST NO.	DATE	LOCATION	DEPTH/ ELEVATION	MOISTURE CONTENT %	MEASURED COMPACTION %	SPECIFIED COMPACTION %	SOIL TYPE/ REMARKS
1	June 16/99	Building C16 Area	6' Below Finish Grade	3.3	98.0	98	GRANULAR 'B' PASSED
2	tt	n .	"	3.2	98.9	"	н
3	11	п	0	3.3	98.0	tt	11
4	tt	"	10' Below Finish Grade	3.2	98.5	11	n
T T T T T T T T T T T T T T T T T T T							
	1						
	48.44.44						
The state of the s							

AFC - Advised Further Compaction

NOTE: TEST RESULTS APPLY ONLY AT THE LOCATION AND THE ELEVATION AT WHICH THE TEST WAS TAKEN



AGRA Earth & **Environmental Limited** 440 Phillip Street Waterloo Ontario N2L 5R9

GRAIN SIZE DISTRIBUTION

REFERENCE NO.

TK99102

PROJECT

Imico

LOCATION

Guelph

CONTRACTOR

April 26.99 PàR


CLIENT

SAMPLE DATA

Site LOCATION OF SAMPLE :

SAMPLED BY

DATE SAMPLED : April 28.99





AGRA Earth & Environmental Limited 440 Phillip Street Waterloo Ontario N2L 5R9

GRAIN SIZE DISTRIBUTION

REFERENCE NO.

TK99102

PROJECT

Inico

LOCATION CONTRACTOR

: June 11.99 : PAR

CLIENT


SAMPLE DATA

LOCATION OF SAMPLE : Site


SAMPLED BY

: B.E.

DATE SAMPLED : June 8,99




STANDARD PROCTOR TEST RESULTS



REFERENCE NO.	TK99102	COMMENTS
PROJECT	<u> Lmico</u>	
LOCATION	tructoh	S AGRA
CLIENT	Psk	Earth & Environmental

STANDARD PROCTOR TEST RESULTS



REFERENCE NO.	T/c99102	COMMENTS
PROJÉCT	Imico	
LOCATION	Guelph	A GRA
CLIENT	PaR	Earth & Environmental