

Q4 end of December 2019

Guelph Police Service Headquarters Renovation



Executive Sponsor	Kealy Dedman, Deputy Chief Administrative Officer, Infrastructure, Development and Enterprise Services
Project Manager	Ken Vanderwal, Acting Manager, Facility Design and Construction
Approved Budget	\$34,111,000
Funding Sources	45% Development Charges, 55% Tax
Project Deliverables and Scope	<p>GPS headquarters is undergoing an expansion and renovation to meet the needs of our community's police services today and 25 years from now. This work will bring the facility up to today's health and safety standards, provide the appropriate space—long-term—for police operations and personnel, and replace the building's aging equipment.</p> <p>The renovation includes gutting and rebuilding the inside of the existing building and the expansion includes the construction of two new wings—on the east and west sides of the existing building. Additional details available at guelph.ca/gpsreno.</p>
Target Completion	Q2 2020

Project Status



Within scope




On revised schedule*
96% of construction work completed



Within budget
95% of total (approved) budget spent to date

*For more information, visit guelph.ca/gpsreno.

Progress to date



- Construction preparation
- Phase 1 (east and west wing renovations)
- Phase 2 renovation
- Deficiency rectification and warranty period (one year)