

July 15, 2019

RE: Guelph Innovation District (GID) – External Servicing Enabling Works

This memo is intended to provide an update on the status of the City’s Capital Works program specifically with respect to external service work required to enable development for lands within the Guelph Innovation District Secondary Plan Block Plan areas.

The attached figure and table identify the capital projects that have been or will be undertaken by the City. The table and figure identify the progress made to date, anticipated project completion, and indicate if the project must be completed before the City can register a Plan of Subdivision. As shown in the table, for some projects the City is in the process of determining when the infrastructure is required versus timing for development of the individual blocks within GID. In these instances, the City will be undertaking the appropriate analysis (i.e. Modelling) to determine if these projects are required to support development.


As updates become available, the City will post them to the [Guelph Innovation District webpage](#) on [guelph.ca](#). If there are any questions about the work plan, please contact engineering@guelph.ca.

Alternate formats are available as per the Accessibility for Ontarians with Disabilities Act by contacting Engineering and Transportation Services at 519-837-5604; Email: engineering@guelph.ca

City Hall
1 Carden St
Guelph, ON
Canada
N1H 3A1

T 519-822-1260
TTY 519-826-9771

guelph.ca




PN#	Project	Description	Environmental Assessment (EA)	Design	Construction	Required for registration of plan of subdivision
YORK						
PN0109	York Trunk Sewer Construction - Phase 2A	Sanitary Trunk Sewer, Full Reconstruction Waterworks Place	Completed	Completed	Completed	NA
PN0257	York Trunk Sewer Construction - Phase 2B	Sanitary Trunk Sewer, Full Reconstruction Brockville Ave. and Florence Lane	Completed	Completed	Underway (2019)	TBD - Wastewater (Block Plan Areas 1, 2 & 3)
PN0064	York Rd Construction - Wyndham St S to Ontario St	Full Reconstruction	Completed	Completed	Completed	NA
PN0264	York Rd Construction - Ontario St to Stevenson St	Full Reconstruction	Completed	Completed	2020	TBD - Water (Block Plan Areas 1, 2 & 3)
PN0271	York Rd - Stevenson St to Victoria St	Full Reconstruction	Completed	2019	2021	TBD - Water (Block Plan Areas 1, 2 & 3)
PN0110	York Rd - Victoria Rd to City Limit	Full Reconstruction, Road Widening (2 to 4 lanes) and creek relocation	Completed	2019	2022-2025	TBD - Transportation (Block Plan Areas 1, 2 & 3), Water (Block Plan Areas 1, 2 & 3)
VICTORIA						
PN0147	Victoria Rd - Eramosa River to Stone Rd	Road Widening (3 to 4 lanes), wastewater, stormwater	Completed	2026	2029	TBD - Transportation (Block Plan Areas 1, 2 & 3), Wastewater (Block Plan Areas 2 & 3)
STONE						
TBD	Stone Rd - Victoria to Watson	Road Widening (2 to 4 lanes), wastewater, stormwater	Completed	TBD	TBD	TBD - Transportation (Block Plan Areas 1, 2 & 3), Wastewater (Block Plan Areas 2 & 3)

Legend

- Constructed
- Under Construction
- To Be Constructed
- City of Guelph Boundary
- Hanlon Expressway
- Arterial Road
- Collector Road
- Local Road
- Railway
- Watercourse
- Waterbody
- Parks

Block Plan Areas

- 1
- 2
- 3
- 4



The City of Guelph, its employees and agents, do not undertake to guarantee the validity of the contents of the digital or hardcopy map files, and will not be liable for any claims for damages or loss arising from their application or interpretation, by any party. It is not intended to replace a survey or be used for legal description. This map may not be reproduced without the permission of the City of Guelph. Please contact the City of Guelph's GIS Group for additional information at 519-822-1260.

Produced by the City of Guelph
Infrastructure, Development & Enterprise
Engineering Services
July 16, 2019

GID External Servicing



I:\gis_staging\Engineering\GIS Requests\18-038(04) York Road - GID External Servicing.mxd