

Q1 end of March 2019

South End Community Centre Design



Main entrance view from east. Artist's interpretation. Subject to change.

Executive Sponsor	Scott Stewart, Deputy Chief Administrative Officer, Infrastructure, Development and Enterprise Services Colleen Clack, Deputy Chief Administrative Officer, Public Services
Project Manager	Jeet Joginder, Manager, Complex Capital Projects, Facilities Management
Approved Budget	\$4,100,000
Funding Sources	80% Development Charges, 20% Tax
Project Deliverables and Scope	Design of a community centre of an approximate area of 165,000 square feet consisting of a twin pad arena, an aquatic facility, a double multi-purpose gymnasium, program space, meeting rooms and indoor walking track and administration spaces. The project will provide a conceptual rendering, detail design drawings and a cost estimate for construction. For additional details, visit guelph.ca/living/recreation/rec-facilities/south-end-recreation-centre/ .
Target Completion	Q3 2019

Project Status



Within scope



On revised schedule*



Within budget
35% of total (approved) budget spent to date

*95% completed at December 2018; full completion Q3 2019